SOUTH SUDAN HYDRO-CLIMATE WATCH

19 Oct 2026 | Weekly version v191026

ECMWF run 2026-10-18 12 UTC | rain and soil data to 2026-10-14 | 0 red, 44 orange, 20 yellow, 15 green counties

Top 3 drought-watch counties

County	Alert	Soil z	Soil deficit	Rain next 2 wk (median)	Chance 7-day dry spell
Renk (Upper Nile)	ORANGE	-3.57	40 mm	2 mm	100%
Raja (Western Bahr el Ghazal)	ORANGE	-4.84	71 mm	13 mm	92%
Manyo (Upper Nile)	ORANGE	-2.84	37 mm	2 mm	100%

Lowest root-zone soil moisture that the next 2 weeks of rain will not fix.

Top 3 flood-watch counties

County	Alert	Soil z	30-d surplus	Rain next 2 wk	Chance 50 mm wk 1	People on flood-prone ground
Bor South (Jonglei)	ORANGE	-2.08	152 mm	36 mm	0%	7,498
Yirol East (Lakes)	YELLOW	-1.38	77 mm	38 mm	0%	3,725
Awerial (Lakes)	ORANGE	-2.32	117 mm	39 mm	0%	5,340

Wettest soil, water surplus and heavy rain ahead, weighted by people on flood-prone ground.

5 Gauge watch list

Station	Last level	vs 2-yr level	Last 3 passes	Travel time	Warning left	Next station
R Adar km 3865 (hydroweb:113243)	387.50 m (2026-10-07)	below 2-yr by 0.54 m	rising +0.38 m	13 d	2 d	hydroweb:106194
Semliki km 5543 (hydroweb:106191)	628.93 m (2026-09-27)	above 2-yr by 0.27 m	steady/falling -0.02 m	23 d	2 d	hydroweb:106192
Nyabarongo km 6943 (hydroweb:108187)	1499.80 m (2026-10-06)	below 2-yr by 0.46 m	rising +0.62 m	14 d	2 d	hydroweb:106188
Victoria Nile Trib01 km 5599 (hydroweb:100137)	1047.86 m (2026-10-08)	below 2-yr by 0.19 m	rising +0.20 m	14 d	4 d	hydroweb:105851
★ White Nile km 4677 (hydroweb:7960)	419.71 m (2026-09-24)	above 2-yr by 0.32 m	rising +0.20 m	28 d	4 d	hydroweb:7883

Travel time to the next station over 5 days and last pass newer than the travel time. ★ = station you already watch.

5 Towns and counties to monitor (red or orange, not in the lists above)

Town / county	Alert	Soil z	Rain next 2 wk	Chance 50 mm wk 1	Chance 7-day dry spell
Abyei Region – Abyei Region	ORANGE	-2.23	2 mm	0%	98%
Aweil North – Northern Bahr el Ghazal	ORANGE	-2.26	2 mm	0%	98%
Melut – Upper Nile	ORANGE	-2.34	4 mm	0%	96%
Fashoda (Fashoda) – Upper Nile	ORANGE	-2.69	6 mm	0%	92%
Aweil East – Northern Bahr el Ghazal	ORANGE	-1.97	5 mm	0%	90%

Nile pulse countdown from Lake Victoria

Point	Expected	Days left
Nimule	01 Jan 2027	74
Juba (Rejaf)	10 Jan 2027	83

Lake Victoria 1135.85 m on 09 Oct (0.58 m below the May 2023 mean level (Hydroweb) of 1136.43 m).

Clock started 20 Sep 2026. Travel time of 103 days from the lake to Nimule and 9 more to Rejaf (Juba). Amber at 30 days, red at 10 days. If Lake Victoria reaches the May 2023 level, a second 30-day countdown to Juba starts. A travel-time estimate, not a river-level forecast.

Countrywide and state-level news

• 17 Oct: **Lakes State:** Lakes State caretaker governor Rin Tueny Mabor, speaking in Rumbek, warned of possible hunger, saying May and June rainfall was insufficient for cultivation and rains that began in October came too late for this year's farming season; he said northern parts of the state face serious water and pasture shortages and cattle keepers may move herds towards southern Lakes and neighbouring areas (county not stated). (Eye Radio)
• 16 Oct: **Countrywide:** WFP's Matthew Hollingworth says the agency faces an $86 million funding gap now and a further $416 million gap over the next six months, and warns that more than one million vulnerable people could lose access to lifesaving food and nutrition assistance by October unless additional funding is secured; he says 7.8 million people struggle to find food each day as South Sudan faces conflict, displacement, economic hardship and

climate shocks. At Canal Pigi in Jonglei he met families whose farmland has stayed flooded seven years after the original floods, while drought affects the remaining land. (Eye Radio (WFP))
• 06 Oct: **Countrywide:** In a precautionary notice, the Ministry of Water Resources and Irrigation warns of possible Nile flooding in vulnerable areas in and around Juba: hydrological simulations suggest Lake Victoria could rise significantly, potentially above its historical maximum, and the notice cites ICPAC's outlook of a higher El Nino likelihood with above-normal rain over the Lake Victoria basin and parts of the wider Nile basin. Readings from Nimule to Renk and Nasir to Bentiu are decreasing and remain below flood-alert levels. Reduced June-September rainfall has also affected several states and the administrative areas of Abyei, Pibor and Ruweng. (Eye Radio)
News that names no county. County-level items are on each county page.

Open the live map: https://penuelabi.users.earthengine.app/view/south-sudan-weather-forecast
Subscribe to the email list:
https://docs.google.com/forms/d/e/1FAIpQLSeDtY-twsGL0Xx9FlK_nLjC9X_6FSt7QxzTa4NXJqztwRe5VA/viewform. To stop receiving it, unsubscribe here.

ALLAU, Denis Abi, PhD
Abuk Project
Mayardit Academy for Space Sciences
University of Juba and University of California, Davis
WhatsApp: +211 917 939 818
Email: penuelabi@gmail.com

Decision support, not an official warning. One page per county follows. Rainfall figures are an outlook for local flooding and access, not a river-level forecast.

Contents

Counties by state. Click a county to jump to its page.

Abyei Region (1)

Abyei Region 4

Central Equatoria (6)

Juba 5
Kajo-keji 6
Lainya 7
Morobo 8
Terekeka 9
Yei 10

Eastern Equatoria (8)

Budi 11
Ikotos 12
Kapoeta East 13
Kapoeta North 14
Kapoeta South 15
Lafon 16
Magwi 17
Torit 18

Jonglei (11)

Akobo 19
Ayod 20
Bor South 21
Canal/Pigi 22
Duk 23
Fangak 24
Nyirol 25
Pibor 26
Pochalla 27
Twic East 28
Uror 29

Lakes (8)

Awerial 30
Cueibet 31
Rumbek Centre 32
Rumbek East 33
Rumbek North 34
Wulu 35
Yirol East 36
Yirol West 37

Northern Bahr el Ghazal (5)

Aweil Centre 38
Aweil East 39
Aweil North 40
Aweil South 41
Aweil West 42

Unity (9)

Abiemnhom 43
Guit 44
Koch 45
Leer 46
Mayendit 47
Mayom 48
Panyijiar 49
Pariang 50
Rubkona 51

Upper Nile (12)

Baliet 52
Fashoda 53
Longochuk 54
Luakpiny/Nasir 55
Maban 56
Maiwut 57
Malakal 58
Manyo 59
Melut 60
Panyikang 61
Renk 62
Ulang 63

Warrap (6)

Gogrial East 64
Gogrial West 65
Tonj East 66
Tonj North 67
Tonj South 68
Twic 69

Western Bahr el Ghazal (3)

Jur River 70
Raja 71
Wau 72

Western Equatoria (10)

Ezo 73
Ibba 74
Maridi 75
Mundri East 76
Mundri West 77
Mvolo 78
Nagero 79
Nzara 80
Tambura 81
Yambio 82

Abyei Region County

Abyei Region | County population about 145,358 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 60 mm below median in the top metre (30-day rain 127% of normal); ~2 mm expected over 2 weeks = 4% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (98%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 145,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	24,468	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	723
2 (planning)	1,125
3 (severe)	2,170
Displaced in the planning case	313

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Abyei Region	10,496	6,736	3 (3)	22 (22)	6 (1)	560.9 (372.2)

Health facilities: 22 in the county, 22 on flood-prone ground | Schools: 3 in the county, 3 on flood-prone ground

River level — nearest gauge: Bhar Al Arab km 4390

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: downstream of the county, about 15 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:7825	Below 2-yr level	394.42 m	0th	-0.002 m/day	2026-09-28

Juba County

Central Equatoria | County population about 570,834 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 34 mm below median in the top metre (30-day rain 94% of normal); ~46 mm expected over 2 weeks = 134% of the deficit. Soils should recover if the rain arrives
• Exposure: About 3,000 people live on ground that has flooded before (of ~571,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	10,000	not listed	13,320	16,000

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	13,095
2 (planning)	20,369
3 (severe)	39,283
Displaced in the planning case	5,668

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Lobonok	5,210	3,324	2 (1)	5 (2)	4,174 (36)	263.2 (170.8)
Mangala South	1,573	1,546	5 (5)	2 (2)	6,664 (142)	123.1 (120.3)
Dolo	1,835	1,471	6 (6)	9 (6)	4,058 (63)	92.9 (76.9)
Mangala North	1,262	1,246	0 (0)	1 (1)	4,430 (114)	30.3 (29.8)

Health facilities: 97 in the county, 63 on flood-prone ground | Schools: 73 in the county, 49 on flood-prone ground

River station: White Nile km 4934 (hydroweb:7853)

River level status

Latest pass 2026-09-24: **Above normal** (percentile 80). Level 459.60 m; seasonal median 458.89 m; anomaly +0.71 m. Record: min 456.54 m, max 460.56 m, average 458.65 m.
Baseline: 8 years, 46 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.06 m; 10 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:7856	Near normal (percentile 67) on 2026-09-17	2 days	2026-09-19

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:7968	Above normal (percentile 73) on 2026-09-17	7 days	2026-10-01

Exposure within 25 km of the station

WorldPop population (2020): 84,730, of which 70,091 at risk. Schools: 38 (22 at risk). Health facilities: 57 (40 at risk). Buildings (VIDA): 517,649 (n/a at risk). Counties within 25 km: Juba.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Rejaf (Juba)	25,339 (20,809)	67,344	1 (1)	6 (3)
Gondokoro (Juba)	20,824 (17,972)	40,587	1 (1)	2 (2)
Northern Bari (Juba)	19,743 (17,412)	219,560	2 (2)	10 (8)
Lobonok (Juba)	12,304 (8,353)	221	0 (0)	0 (0)

Kajo-keji County

Central Equatoria | County population about 257,989 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 54 mm below median in the top metre (30-day rain 74% of normal); ~61 mm expected over 2 weeks = 112% of the deficit. Soils should recover if the rain arrives

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	3,656
2 (planning)	5,687
3 (severe)	10,968
Displaced in the planning case	1,583

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Liwolo	1,155	628	13 (4)	7 (1)	3,889 (28)	23.2 (11.2)
Kangapo II	336	225	22 (8)	14 (0)	15,437 (163)	0.0 (0.0)
Nyepo	445	169	4 (0)	6 (1)	2,408 (7)	27.2 (11.5)
Lire	297	130	11 (5)	8 (1)	10,082 (95)	17.8 (11.1)

Health facilities: 43 in the county, 6 on flood-prone ground | Schools: 61 in the county, 21 on flood-prone ground

River level — nearest gauge: Nile km 5018

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 0 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:203765	Below 2-yr level	509.94 m	14th	-0.011 m/day	2026-09-29

Lainya County

Central Equatoria | County population about 119,155 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 38 mm below median in the top metre (30-day rain 84% of normal); ~65 mm expected over 2 weeks = 170% of the deficit. Soils should recover if the rain arrives

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	446
2 (planning)	693
3 (severe)	1,337
Displaced in the planning case	193

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Mukaya	1,628	1,139	15 (10)	4 (1)	4,750 (62)	78.0 (58.2)
Lainya	525	353	10 (3)	6 (3)	10,349 (178)	33.9 (21.8)
Kupera	478	320	5 (0)	2 (2)	1,836 (15)	39.7 (26.2)
Wuji	473	293	5 (3)	4 (0)	2,384 (24)	36.6 (19.5)

Health facilities: 21 in the county, 10 on flood-prone ground | Schools: 41 in the county, 18 on flood-prone ground

River level — nearest gauge: Yei km 4848

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county’s own sub-basin, about 33 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:203361	Below 2-yr level	628.56 m	0th	+0.002 m/day	2026-09-19

Morobo County

Central Equatoria | County population about 136,697 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 48 mm below median in the top metre (30-day rain 79% of normal); ~71 mm expected over 2 weeks = 147% of the deficit. Soils should recover if the rain arrives

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	464
2 (planning)	721
3 (severe)	1,391
Displaced in the planning case	201

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Panyume	530	285	6 (1)	2 (0)	1,990 (24)	1.8 (1.3)
Kimba	194	95	9 (1)	3 (2)	8,854 (95)	9.8 (3.1)
Wudabi	219	88	8 (3)	3 (0)	2,418 (29)	16.7 (7.5)
Lujulo	186	85	10 (3)	4 (1)	1,284 (9)	12.7 (5.4)

Health facilities: 15 in the county, 3 on flood-prone ground | Schools: 50 in the county, 8 on flood-prone ground

River level — nearest gauge: Nile km 5018

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 66 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:203765	Below 2-yr level	509.94 m	14th	-0.011 m/day	2026-09-29

Terekeka County

Central Equatoria | County population about 266,693 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 67 mm below median in the top metre (30-day rain 132% of normal); ~40 mm expected over 2 weeks = 59% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 267,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	8,503	8,505

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	2,471
2 (planning)	3,843
3 (severe)	7,412
Displaced in the planning case	1,069

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Rijong	2,272	2,171	7 (7)	4 (4)	2,098 (25)	201.8 (194.2)
Tali	2,270	2,111	4 (4)	10 (9)	3,073 (55)	195.3 (185.2)
Gameiza	1,813	1,780	1 (1)	2 (2)	1,447 (38)	77.3 (71.8)
Reggo	1,394	1,364	3 (3)	11 (11)	3,757 (66)	81.6 (80.5)

Health facilities: 45 in the county, 43 on flood-prone ground | Schools: 27 in the county, 27 on flood-prone ground

River station: White Nile km 4845 (hydroweb:7967)

River level status

Latest pass 2026-09-17: **Above normal** (percentile 73). Level 437.71 m; seasonal median 437.23 m; anomaly +0.48 m. Record: min 436.13 m, max 438.35 m, average 437.22 m.
Baseline: 10 years, 22 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.21 m; 27 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:7855	Near normal (percentile 55) on 2026-09-17	6 days	2026-09-23

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:7854	Near normal (percentile 57) on 2026-09-17	4 days	2026-09-21

Exposure within 25 km of the station

WorldPop population (2020): 59,751, of which 57,073 at risk. Schools: 11 (11 at risk). Health facilities: 19 (19 at risk). Buildings (VIDA): 15,868 (358 at risk). Counties within 25 km: Juba, Terekeka.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Reggo (Terekeka)	13,172 (13,012)	1,757	2 (2)	5 (5)
Gameiza (Terekeka)	12,850 (12,055)	1,049	0 (0)	2 (2)
Mangala North (Juba)	11,662 (11,345)	424	0 (0)	0 (0)
Terekeka (Terekeka)	10,211 (9,226)	6,763	6 (6)	5 (5)

Yei County

Central Equatoria | County population about 327,602 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 40 mm below median in the top metre (30-day rain 83% of normal); ~68 mm expected over 2 weeks = 170% of the deficit. Soils should recover if the rain arrives

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	1,219
2 (planning)	1,896
3 (severe)	3,657
Displaced in the planning case	528

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Tore	4,088	2,483	15 (8)	6 (4)	4,335 (91)	237.5 (153.8)
Lasu	1,073	714	10 (6)	5 (3)	6,745 (109)	39.2 (25.8)
Yei	559	395	22 (12)	13 (6)	61,160 (n/a)	45.0 (33.1)
Otogo	513	369	13 (4)	10 (4)	9,916 (145)	51.5 (40.3)

Health facilities: 39 in the county, 18 on flood-prone ground | Schools: 77 in the county, 36 on flood-prone ground

River level — nearest gauge: Yei km 4848

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county’s own sub-basin, about 35 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:203361	Below 2-yr level	628.56 m	0th	+0.002 m/day	2026-09-19

Budi County

Eastern Equatoria | County population about 108,474 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 41 mm below median in the top metre (30-day rain 49% of normal); ~40 mm expected over 2 weeks = 96% of the deficit. Soils should recover if the rain arrives

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	407
2 (planning)	633
3 (severe)	1,221
Displaced in the planning case	176

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Komori	1,890	878	6 (1)	6 (3)	6,591 (48)	85.1 (32.0)
Loriyok	1,304	757	2 (2)	3 (3)	1,470 (26)	72.2 (52.9)
Napak	595	426	0 (0)	1 (1)	654 (7)	42.7 (26.7)
Kimotong	470	290	0 (0)	1 (0)	704 (10)	37.1 (26.8)

Health facilities: 21 in the county, 9 on flood-prone ground | Schools: 8 in the county, 3 on flood-prone ground

River level — nearest gauge: Pager km 5350

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 88 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:102552	Below 2-yr level	974.45 m	0th	-0.023 m/day	2026-09-25

Ikotos County

Eastern Equatoria | County population about 111,148 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 47 mm below median in the top metre (30-day rain 53% of normal); ~47 mm expected over 2 weeks = 99% of the deficit. Soils should recover if the rain arrives

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	413
2 (planning)	643
3 (severe)	1,240
Displaced in the planning case	179

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Losite	1,048	751	4 (3)	5 (1)	2,152 (3)	21.5 (16.9)
Ikotos	842	489	4 (2)	5 (3)	6,319 (84)	103.4 (61.4)
Lomohidang North	367	238	5 (3)	3 (1)	2,726 (29)	38.2 (25.9)
Imotong	212	169	0 (0)	2 (0)	1,224 (5)	15.4 (6.4)

Health facilities: 21 in the county, 6 on flood-prone ground | Schools: 20 in the county, 8 on flood-prone ground

River level — nearest gauge: Pager km 5350

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 66 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:102552	Below 2-yr level	974.45 m	0th	-0.023 m/day	2026-09-25

Kapoeta East County

Eastern Equatoria | County population about 175,078 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 34 mm below median in the top metre (30-day rain 60% of normal); ~33 mm expected over 2 weeks = 99% of the deficit. Soils should recover if the rain arrives

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	658
2 (planning)	1,023
3 (severe)	1,973
Displaced in the planning case	285

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Jie	2,927	1,955	0 (0)	1 (1)	2,141 (42)	226.8 (172.2)
Kauto	7,471	1,716	0 (0)	2 (0)	10,963 (47)	348.1 (79.1)
Narus	9,603	872	12 (1)	7 (1)	10,318 (51)	673.7 (30.3)
Mogos	2,047	815	0 (0)	1 (1)	3,123 (35)	181.3 (92.3)

Health facilities: 18 in the county, 4 on flood-prone ground | Schools: 17 in the county, 2 on flood-prone ground

River level — nearest gauge: Pibor km 4625

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: downstream of the county, about 151 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:101872	Below 2-yr level	405.52 m	0th	-0.028 m/day	2026-09-21

Kapoeta North County

Eastern Equatoria | County population about 162,158 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 58 mm below median in the top metre (30-day rain 65% of normal); ~32 mm expected over 2 weeks = 55% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 162,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	601
2 (planning)	935
3 (severe)	1,803
Displaced in the planning case	260

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Karukomuge	4,520	2,836	2 (2)	8 (6)	1,274 (13)	91.4 (56.5)
Lomeyen	580	457	1 (1)	3 (3)	1,800 (25)	16.3 (11.4)
Mosingo	271	145	1 (1)	0 (0)	2,619 (26)	7.9 (4.6)
Paringa	190	94	1 (1)	2 (2)	1,430 (22)	9.0 (7.8)

Health facilities: 16 in the county, 14 on flood-prone ground | Schools: 10 in the county, 10 on flood-prone ground

River level — nearest gauge: Pibor km 4625

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: downstream of the county, about 127 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:101872	Below 2-yr level	405.52 m	0th	-0.028 m/day	2026-09-21

Kapoeta South County

Eastern Equatoria | County population about 105,511 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 35 mm below median in the top metre (30-day rain 43% of normal); ~29 mm expected over 2 weeks = 85% of the deficit. Soils should recover if the rain arrives
• Exposure: About 0 people live on ground that has flooded before (of ~106,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	433
2 (planning)	674
3 (severe)	1,300
Displaced in the planning case	188

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Machi One	143	79	0 (0)	4 (3)	2,362 (33)	16.6 (8.8)
Machi Two	117	62	0 (0)	1 (1)	2,104 (22)	17.4 (9.4)
Kapoeta Town	114	62	1 (1)	4 (4)	7,639 (299)	24.4 (10.6)
Longeleya	132	45	4 (4)	0 (0)	2,645 (28)	15.0 (6.7)

Health facilities: 10 in the county, 9 on flood-prone ground | Schools: 9 in the county, 8 on flood-prone ground

River level — nearest gauge: Pager km 5355

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: nearest gauge (different sub-basin), about 134 km away (indicative confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:106718	Below 2-yr level	964.88 m	8th	-0.027 m/day	2026-09-02

Lafon County

Eastern Equatoria | County population about 163,767 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 56 mm below median in the top metre (30-day rain 92% of normal); ~35 mm expected over 2 weeks = 63% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 164,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	18,178	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	622
2 (planning)	968
3 (severe)	1,867
Displaced in the planning case	269

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Burgilo	10,443	9,664	5 (4)	2 (2)	2,652 (48)	73.1 (63.6)
Arihilo	1,506	1,155	1 (0)	4 (0)	2,235 (3)	104.0 (78.1)
Pachidi	1,232	1,091	6 (4)	3 (3)	671 (12)	109.8 (88.2)
Marguna	961	932	2 (2)	2 (2)	907 (20)	85.9 (82.3)

Health facilities: 24 in the county, 14 on flood-prone ground | Schools: 30 in the county, 17 on flood-prone ground

River level — nearest gauge: Nile km 4826

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 33 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:201328	Below 2-yr level	434.37 m	29th	-0.012 m/day	2026-09-29

Magwi County

Eastern Equatoria | County population about 314,109 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 61 mm below median in the top metre (30-day rain 63% of normal); ~59 mm expected over 2 weeks = 96% of the deficit. Soils should recover if the rain arrives

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	2,537	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	1,084
2 (planning)	1,686
3 (severe)	3,252
Displaced in the planning case	469

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Pageri	2,301	1,432	29 (7)	16 (4)	5,956 (75)	123.5 (69.8)
Magwi	1,167	674	38 (15)	12 (1)	10,051 (123)	80.5 (37.8)
Pajok	825	521	20 (6)	8 (5)	3,937 (85)	25.4 (7.6)
Mugali	262	194	14 (3)	6 (3)	1,702 (10)	0.0 (0.0)

Health facilities: 46 in the county, 15 on flood-prone ground | Schools: 146 in the county, 58 on flood-prone ground

River station: Bahr Al Jabal km 5093 (hydroweb:112211)

River level status

Latest pass 2026-09-24: **Below normal** (percentile 21). Level 615.25 m; seasonal median 615.42 m; anomaly -0.17 m. Record: min 614.86 m, max 616.31 m, average 615.49 m.

Baseline: 5 years, 26 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.07 m; 10 days since previous pass.

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:101187	Near normal (percentile 45) on 2026-09-17	14 days	2026-10-08

Exposure within 25 km of the station

WorldPop population (2020): 253,110, of which 139,520 at risk. Schools: 68 (31 at risk). Health facilities: 13 (5 at risk). Buildings (VIDA): 26,468 (557 at risk). Counties within 25 km: Magwi.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Pageri (Magwi)	85,252 (50,691)	1,022	13 (4)	4 (0)
Nimule (Magwi)	68,159 (37,797)	23,754	40 (24)	3 (2)
Mugali (Magwi)	37,242 (27,564)	1,692	14 (3)	6 (3)

Torit County

Eastern Equatoria | County population about 65,844 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 47 mm below median in the top metre (30-day rain 69% of normal); ~51 mm expected over 2 weeks = 108% of the deficit. Soils should recover if the rain arrives
• Exposure: About 0 people live on ground that has flooded before (of ~66,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	275
2 (planning)	427
3 (severe)	824
Displaced in the planning case	119

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Bur	1,100	1,033	12 (12)	8 (7)	2,487 (57)	76.3 (69.5)
Hiyala	1,246	1,022	35 (28)	13 (8)	5,717 (103)	85.3 (70.0)
Kudo	1,077	643	7 (4)	6 (2)	2,585 (40)	66.7 (48.0)
Imurok	646	340	14 (6)	3 (3)	1,023 (23)	72.5 (50.2)

Health facilities: 41 in the county, 27 on flood-prone ground | Schools: 141 in the county, 100 on flood-prone ground

River level — nearest gauge: White Nile km 4934

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 53 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:7853	Above 2-yr level	459.60 m	80th	+0.074 m/day	2026-09-24

Akobo County

Jonglei | County population about 238,042 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 97 mm below median in the top metre (30-day rain 95% of normal); ~29 mm expected over 2 weeks = 30% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 238,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	13,986	not listed	97,730	17,652

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	10,941
2 (planning)	17,020
3 (severe)	32,824
Displaced in the planning case	4,736

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Diror	2,532	2,472	1 (1)	4 (4)	2,247 (48)	134.1 (132.8)
Nyandit	2,469	2,368	6 (6)	3 (3)	643 (24)	149.7 (135.9)
Bilkey	1,383	1,362	8 (8)	2 (1)	8,744 (235)	125.1 (121.6)
Dengjok	962	950	4 (4)	4 (4)	1,456 (39)	65.4 (64.3)

Health facilities: 18 in the county, 17 on flood-prone ground | Schools: 25 in the county, 25 on flood-prone ground

River level — nearest gauge: Pipor, River

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: upstream of the county, about 0 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
dahiti:23353	Below 2-yr level	402.13 m	0th	-0.032 m/day	2026-09-23

Ayod County

Jonglei | County population about 205,709 | Issued 19 October 2026

Advisory

- No significant change expected: near normal soils, about 9 mm of rain in week 1
- Exposure: About 7,000 people live on ground that has flooded before (of ~206,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	55,000	not listed	26,700	57,270

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	18,552
2 (planning)	28,858
3 (severe)	55,655
Displaced in the planning case	8,030

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Settlements assessed Sept 2025

Payam	Settlements	People	Flooded	High ground	Small towns
Ayod	2	1,800	0	1,000	800
Kuach-deng	3	24,300	0	8,300	16,000
Kurwai	2	800	800	0	0
Mogok	2	3,800	0	2,400	1,400
Pagil	6	24,100	22,500	0	1,600
Pajiek	6	12,200	8,500	2,000	1,700
Wau	1	700	0	700	0
Ayod County	**22**	**67,700**	**31,800**	**14,400**	**21,500**

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Pajiek	4,026	2,797	3 (3)	3 (3)	4,038 (132)	174.5 (135.5)
Kurwai	2,375	2,147	7 (7)	4 (4)	1,523 (55)	11.8 (11.2)
Mogok	1,906	1,882	4 (4)	3 (3)	1,993 (77)	112.5 (110.9)
Wau	2,279	1,841	2 (2)	0 (0)	2,181 (63)	103.4 (95.5)

Health facilities: 11 in the county, 11 on flood-prone ground | Schools: 23 in the county, 23 on flood-prone ground

River station: White Nile km 4336 (hydroweb:7874)

River level status

Latest pass 2026-09-24: **Unusually high** (percentile 93). Level 399.21 m; seasonal median 399.09 m; anomaly +0.12 m. Record: min 398.69 m, max 399.26 m, average 399.03 m.

Baseline: 10 years, 61 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.01 m; 10 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:7875	Below normal (percentile 18) on 2026-09-24	4 days	2026-09-28

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:7900	Unusually low (percentile 6) on 2026-09-19	21 days	2026-10-15

Exposure within 25 km of the station

WorldPop population (2020): 67,944, of which 56,207 at risk. Schools: 17 (17 at risk). Health facilities: 10 (10 at risk). Buildings (VIDA): 11,943 (313 at risk). Counties within 25 km: Ayod, Leer, Mayendit.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Yang (Leer)	16,007 (12,093)	2,034	2 (2)	1 (1)
Wau (Ayod)	13,032 (9,261)	23	0 (0)	0 (0)
Adok (Leer)	12,778 (10,480)	3,952	10 (10)	2 (2)
Padeah (Leer)	9,554 (8,920)	1,108	3 (3)	1 (1)

Bor South County

Jonglei | County population about 354,711 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 132 mm below median in the top metre (30-day rain 132% of normal); ~36 mm expected over 2 weeks = 28% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 355,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	42,051	not listed	2,946	76,000

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	28,774
2 (planning)	44,760
3 (severe)	86,323
Displaced in the planning case	12,455

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Baidit	4,477	4,358	25 (23)	4 (4)	4,968 (154)	54.1 (47.2)
Makuach	3,301	3,262	11 (8)	1 (1)	2,060 (60)	32.5 (29.5)
Kolnyang	3,155	3,126	20 (20)	6 (5)	11,318 (353)	156.9 (153.2)
Anyidi	1,823	1,821	8 (8)	2 (2)	960 (29)	111.3 (111.3)

Health facilities: 33 in the county, 31 on flood-prone ground | Schools: 142 in the county, 136 on flood-prone ground

River station: White Nile, River (dahiti:17754)

River level status

Latest pass 2026-09-25: **Unusually high** (percentile 100). Level 422.61 m; seasonal median 422.32 m; anomaly +0.29 m. Record: min 421.06 m, max 422.63 m, average 422.01 m.

Baseline: 7 years, 14 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.00 m; 27 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
dahiti:17753	Below normal (percentile 31) on 2026-08-31	2 days	2026-09-02

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
dahiti:3246	Above normal (percentile 68) on 2026-09-04	6 days	2026-10-01

Exposure within 25 km of the station

WorldPop population (2020): 50,867, of which 40,580 at risk. Schools: 99 (93 at risk). Health facilities: 23 (22 at risk). Buildings (VIDA): 62,858 (n/a at risk). Counties within 25 km: Awerial, Bor South, Yirol East.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Baidit (Bor South)	20,075 (15,509)	3,976	25 (23)	4 (4)
Bor (Bor South)	10,017 (9,061)	57,396	64 (62)	16 (15)
Nile (Awerial)	7,158 (5,355)	257	1 (1)	0 (0)
Makuach (Bor South)	5,110 (4,352)	699	8 (6)	1 (1)

Canal/Pigi County

Jonglei | County population about 111,613 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 71 mm below median in the top metre (30-day rain 88% of normal); ~13 mm expected over 2 weeks = 18% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell possible (58%) on dry soils: monitor crops and pasture
• Exposure: County population about 112,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	35,462	not listed	39,971	25,500

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	9,699
2 (planning)	15,088
3 (severe)	29,098
Displaced in the planning case	4,198

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Alam	1,287	1,159	0 (0)	0 (0)	242 (7)	74.3 (68.0)
Wunlem	1,003	901	1 (0)	0 (0)	38 (0)	63.4 (52.9)
Mareng	778	318	9 (2)	0 (0)	134 (2)	76.6 (33.7)
Atar	724	111	7 (0)	5 (0)	1,830 (0)	56.9 (4.1)

Health facilities: 12 in the county, 1 on flood-prone ground | Schools: 36 in the county, 7 on flood-prone ground

River station: White Nile km 4029 (hydroweb:7965)

River level status

Latest pass 2026-09-15: **Above normal** (percentile 74). Level 390.48 m; seasonal median 389.73 m; anomaly +0.75 m. Record: min 387.81 m, max 391.52 m, average 389.65 m.

Baseline: 9 years, 19 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.04 m; 27 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:7886	Near normal (percentile 50) on 2026-09-23	0 days	2026-09-23

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:7895	Near normal (percentile 56) on 2026-09-29	1 days	2026-09-16

Exposure within 25 km of the station

WorldPop population (2020): 61,010, of which 23,270 at risk. Schools: 14 (1 at risk). Health facilities: 17 (2 at risk). Buildings (VIDA): 5,349 (26 at risk). Counties within 25 km: Canal/Pigi, Fangak, Panyikang.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Atar (Canal/Pigi)	24,728 (7,503)	1,755	3 (0)	4 (0)
Korwach (Canal/Pigi)	12,961 (3,013)	610	11 (1)	3 (0)
Panyikang (Panyikang)	8,100 (5,666)	587	0 (0)	2 (0)
Manajang (Fangak)	5,141 (1,598)	1,011	0 (0)	2 (0)

Duk County

Jonglei | County population about 206,545 | Issued 19 October 2026

Advisory

- No significant change expected: dry soils, about 11 mm of rain in week 1
- Exposure: About 5,000 people live on ground that has flooded before (of ~207,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	45,000	not listed	16,771	22,548

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	13,231
2 (planning)	20,582
3 (severe)	39,694
Displaced in the planning case	5,727

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Settlements assessed Sept 2025

Payam	Settlements	People	Flooded	High ground	Small towns
Ageer	1	2,200	0	2,200	0
Dongchak	3	2,600	1,300	1,300	0
Padiet	4	39,500	1,000	9,600	28,900
Pagak	4	12,000	1,800	5,700	4,500
Panyang	3	9,100	0	6,200	2,900
Payuel	4	23,100	0	12,300	10,800
Duk County	**19**	**88,500**	**4,100**	**37,300**	**47,100**

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Dongchak	3,316	2,089	1 (1)	2 (2)	1,038 (26)	129.6 (102.3)
Panyang	872	852	4 (4)	3 (3)	1,201 (34)	87.4 (83.8)
Ageer	932	731	2 (0)	2 (2)	835 (13)	45.3 (32.5)
Pagak	680	679	0 (0)	1 (1)	424 (12)	15.2 (15.2)

Health facilities: 14 in the county, 14 on flood-prone ground | Schools: 11 in the county, 9 on flood-prone ground

River level — nearest gauge: White Nile km 4500

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 0 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:7877	Below 2-yr level	407.54 m	30th	+0.001 m/day	2026-09-24

Fangak County

Jonglei | County population about 213,029 | Issued 19 October 2026

Advisory

- No significant change expected: near normal soils, about 5 mm of rain in week 1
- Exposure: About 5,000 people live on ground that has flooded before (of ~213,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	73,191	17,669	154,005	145,316

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	36,008
2 (planning)	56,013
3 (severe)	108,025
Displaced in the planning case	15,586

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Settlements assessed Sept 2025

Payam	Settlements	People	Flooded	High ground	Small towns
Manajang	10	27,300	7,000	0	20,300
Mareang	3	9,140	600	0	8,540
Old Fangak	2	3,000	3,000	0	0
Paguir	4	17,360	1,100	0	16,260
Phom	1	0	0	0	0
Fangak County	**20**	**56,800**	**11,700**	**0**	**45,100**

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Paguir	3,008	2,645	7 (4)	6 (4)	5,223 (120)	57.8 (45.0)
Mareang	1,742	1,623	5 (5)	2 (2)	420 (18)	0.0 (0.0)
Old Fangak	1,659	1,387	4 (4)	0 (0)	1,979 (57)	79.7 (72.0)
Manajang	1,224	348	8 (1)	7 (1)	8,254 (12)	84.2 (14.3)

Health facilities: 18 in the county, 7 on flood-prone ground | Schools: 24 in the county, 14 on flood-prone ground

River station: Bahr El Zeraf km 4110 (hydroweb:105860)

River level status

Latest pass 2026-09-25: **Above normal** (percentile 69). Level 393.28 m; seasonal median 393.17 m; anomaly +0.11 m. Record: min 391.28 m, max 393.93 m, average 392.82 m.

Baseline: 7 years, 16 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.04 m; 27 days since previous pass.

Routed downstream signal

No downstream station linked.

Exposure within 25 km of the station

WorldPop population (2020): 36,373, of which 29,341 at risk. Schools: 13 (13 at risk). Health facilities: 5 (3 at risk). Buildings (VIDA): 6,583 (169 at risk). Counties within 25 km: Fangak.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Old Fangak (Fangak)	18,363 (16,152)	1,799	4 (4)	0 (0)
Paguir (Fangak)	9,354 (7,958)	3,071	4 (4)	2 (2)
Manajang (Fangak)	4,379 (1,029)	1,578	1 (1)	2 (0)
Mareang (Fangak)	4,277 (4,202)	136	4 (4)	1 (1)

Nyirol County

Jonglei | County population about 153,295 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 106 mm below median in the top metre (30-day rain 90% of normal); ~18 mm expected over 2 weeks = 17% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell possible (34%) on dry soils: monitor crops and pasture
• Exposure: County population about 153,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	8,832	0	16,500

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	9,578
2 (planning)	14,899
3 (severe)	28,734
Displaced in the planning case	4,146

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Thol	2,672	2,518	14 (13)	3 (3)	6,422 (142)	104.0 (95.7)
Chuil	1,453	1,218	0 (0)	0 (0)	1,727 (35)	30.2 (27.6)
Pulturuk	1,069	1,039	5 (5)	2 (2)	345 (11)	40.4 (39.7)
Nyambor	881	864	6 (6)	1 (1)	203 (5)	36.4 (35.5)

Health facilities: 9 in the county, 9 on flood-prone ground | Schools: 36 in the county, 35 on flood-prone ground

River level — nearest gauge: Fulus km 4165

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county's own sub-basin, about 0 km away (high confidence). Altimetry levels are "as seen by satellite" — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:106193	Stale (last pass 75 d ago)	392.98 m	0th	+0.000 m/day	2026-08-04

Pibor County

Jonglei | County population about 237,649 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 72 mm below median in the top metre (30-day rain 87% of normal); ~35 mm expected over 2 weeks = 49% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 238,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	0	146,851

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	35,634
2 (planning)	55,430
3 (severe)	106,901
Displaced in the planning case	15,424

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Verteth	7,791	7,515	0 (0)	0 (0)	1,561 (34)	110.7 (84.9)
Kiziongora	6,669	6,093	0 (0)	5 (4)	3,800 (48)	233.9 (210.2)
Gumuruk	4,471	4,414	0 (0)	1 (1)	10,677 (260)	174.6 (167.6)
Pibor	3,613	3,382	7 (7)	1 (1)	8,098 (193)	182.6 (165.8)

Health facilities: 15 in the county, 10 on flood-prone ground | Schools: 8 in the county, 8 on flood-prone ground

River level — nearest gauge: Lotilla km 4712

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: upstream of the county, about 0 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:7909	Below 2-yr level	410.75 m	0th	-0.009 m/day	2026-09-21

Pochalla County

Jonglei | County population about 82,568 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 83 mm below median in the top metre (30-day rain 77% of normal); ~34 mm expected over 2 weeks = 42% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 83,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	31,326	15,335	22,477

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	4,234
2 (planning)	6,586
3 (severe)	12,702
Displaced in the planning case	1,833

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Pochalla	3,089	2,967	3 (3)	4 (3)	2,143 (40)	170.5 (167.7)
Adongo	2,681	2,447	4 (4)	3 (3)	1,941 (25)	178.1 (160.4)
Omiela	1,033	844	1 (1)	0 (0)	108 (3)	69.9 (47.5)
Burator	950	842	1 (1)	0 (0)	357 (10)	37.0 (31.6)

Health facilities: 8 in the county, 7 on flood-prone ground | Schools: 9 in the county, 9 on flood-prone ground

River level — nearest gauge: Baro Trib 01 km 4483

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 15 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:102319	Below 2-yr level	409.70 m	29th	+0.002 m/day	2026-09-23

Twic East County

Jonglei | County population about 129,822 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 85 mm below median in the top metre (30-day rain 101% of normal); ~38 mm expected over 2 weeks = 44% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 130,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	58,069	not listed	55,349	101,675

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	23,245
2 (planning)	36,159
3 (severe)	69,735
Displaced in the planning case	10,062

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Settlements assessed Sept 2025

Payam	Settlements	People	Flooded	High ground	Small towns
Ajuong	1	11,100	0	0	11,100
Kongor	2	21,300	0	0	21,300
Lith	3	10,950	9,200	0	1,750
Nyuak	3	16,800	1,600	2,200	13,000
Pakeer	2	14,900	1,300	0	13,600
Twic East County	**11**	**75,050**	**12,100**	**2,200**	**60,750**

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Pakeer	1,326	1,203	5 (5)	2 (2)	2,033 (69)	82.7 (80.7)
Ajuong	1,859	1,183	2 (2)	1 (1)	1,301 (40)	18.4 (18.4)
Lith	1,181	1,140	3 (3)	1 (1)	213 (8)	94.5 (86.2)
Nyuak	1,113	1,091	6 (6)	2 (2)	5,498 (184)	89.9 (87.7)

Health facilities: 8 in the county, 8 on flood-prone ground | Schools: 21 in the county, 21 on flood-prone ground

River station: White Nile, River (dahiti:17749)

River level status

Latest pass 2026-09-23: **Unusually high** (percentile 94). Level 410.11 m; seasonal median 409.89 m; anomaly +0.21 m. Record: min 409.20 m, max 410.24 m, average 409.74 m.

Baseline: 7 years, 16 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.02 m; 27 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
dahiti:17750	Near normal (percentile 45) on 2026-10-08	14 days	2026-10-22

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
dahiti:15557	Unusually high (percentile 93) on 2026-09-25	49 days	2026-11-11

Exposure within 25 km of the station

WorldPop population (2020): 23,275, of which 13,714 at risk. Schools: 1 (1 at risk). Health facilities: 1 (0 at risk). Buildings (VIDA): 347 (7 at risk). Counties within 25 km: Duk, Panyijiar, Twic East, Yirol East.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Ajuong (Twic East)	8,844 (3,536)	98	0 (0)	0 (0)
Adior (Yirol East)	6,863 (4,796)	211	0 (0)	1 (0)
Pachienjok (Panyijiar)	2,646 (1,684)	3	1 (1)	0 (0)
Tinagau (Yirol East)	2,305 (2,292)	9	0 (0)	0 (0)

Uror County

Jonglei | County population about 205,594 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 125 mm below median in the top metre (30-day rain 123% of normal); ~30 mm expected over 2 weeks = 24% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Exposure: County population about 206,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	24,516	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	771
2 (planning)	1,200
3 (severe)	2,314
Displaced in the planning case	334

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Pieri	4,609	4,606	8 (8)	2 (2)	2,324 (65)	181.6 (181.4)
Payai	3,307	3,304	2 (2)	1 (1)	981 (39)	101.2 (100.5)
Tiam	2,036	2,034	1 (1)	1 (1)	2,431 (69)	67.0 (67.0)
Pathai	773	767	1 (1)	2 (2)	2,153 (61)	94.1 (94.0)

Health facilities: 10 in the county, 10 on flood-prone ground | Schools: 23 in the county, 23 on flood-prone ground

River level — nearest gauge: Fulus km 4188

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county's own sub-basin, about 25 km away (high confidence). Altimetry levels are "as seen by satellite" — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:106719	Below 2-yr level	395.22 m	7th	-0.006 m/day	2026-09-29

Awerial County

Lakes | County population about 144,223 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 84 mm below median in the top metre (30-day rain 177% of normal); ~39 mm expected over 2 weeks = 47% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 144,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	8,130

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	1,999
2 (planning)	3,109
3 (severe)	5,996
Displaced in the planning case	865

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Bun-agok	897	890	4 (4)	2 (2)	2,527 (65)	83.1 (82.5)
Nile	771	646	5 (5)	0 (0)	506 (18)	0.0 (0.0)
Puluk	728	596	2 (2)	2 (2)	7,474 (200)	23.4 (21.9)
Abuyong	673	569	8 (7)	1 (1)	770 (22)	44.8 (41.1)

Health facilities: 6 in the county, 6 on flood-prone ground | Schools: 27 in the county, 26 on flood-prone ground

River station: White Nile km 4725 (hydroweb:7894)

River level status

Latest pass 2026-09-27: **Below normal** (percentile 31). Level 422.72 m; seasonal median 422.88 m; anomaly -0.15 m. Record: min 421.58 m, max 423.49 m, average 422.74 m.

Baseline: 7 years, 16 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.03 m; 27 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:7966	Near normal (percentile 57) on 2026-09-17	20 days	2026-10-07

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:7891	Below normal (percentile 19) on 2026-09-25	1 days	2026-09-28

Exposure within 25 km of the station

WorldPop population (2020): 50,440, of which 41,226 at risk. Schools: 105 (99 at risk). Health facilities: 23 (22 at risk). Buildings (VIDA): 65,422 (n/a at risk). Counties within 25 km: Awerial, Bor South.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Baidit (Bor South)	16,065 (12,115)	3,769	22 (20)	4 (4)
Bor (Bor South)	11,107 (10,139)	57,555	64 (62)	16 (15)
Nile (Awerial)	9,268 (7,100)	358	5 (5)	0 (0)
Makuach (Bor South)	6,321 (5,346)	711	9 (7)	1 (1)

Cueibet County

Lakes | County population about 189,199 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 70 mm below median in the top metre (30-day rain 134% of normal); ~35 mm expected over 2 weeks = 50% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 189,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	33,000	68,988	52,395	13,655

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	3,076
2 (planning)	4,785
3 (severe)	9,228
Displaced in the planning case	1,332

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Malou Pec	1,650	1,622	6 (6)	5 (5)	14,372 (386)	190.0 (187.2)
Citcok	1,008	1,002	12 (12)	3 (3)	1,873 (38)	36.5 (36.4)
Abiriu	620	598	9 (9)	5 (5)	14,184 (310)	78.0 (75.4)
Pagor	598	584	4 (4)	0 (0)	2,760 (66)	59.9 (58.3)

Health facilities: 17 in the county, 17 on flood-prone ground | Schools: 35 in the county, 35 on flood-prone ground

River level — nearest gauge: Gulnam km 4631

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county's own sub-basin, about 26 km away (high confidence). Altimetry levels are "as seen by satellite" — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:110221	Stale (last pass 272 d ago)	412.23 m	71th	-0.000 m/day	2026-01-19

Rumbek Centre County

Lakes | County population about 222,497 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 99 mm below median in the top metre (30-day rain 115% of normal); ~33 mm expected over 2 weeks = 34% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 222,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	88,865

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	24,492
2 (planning)	38,099
3 (severe)	73,477
Displaced in the planning case	10,602

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Amongpiny	1,249	1,211	4 (4)	1 (1)	3,460 (93)	95.3 (92.1)
Mayom	1,008	985	1 (1)	0 (0)	716 (13)	54.5 (49.9)
Matangai	976	953	25 (24)	12 (10)	37,517 (996)	76.8 (76.0)
Malek 2	470	470	3 (3)	1 (1)	214 (11)	22.9 (22.9)

Health facilities: 20 in the county, 18 on flood-prone ground | Schools: 38 in the county, 37 on flood-prone ground

River level — nearest gauge: Gulnam km 4631

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county's own sub-basin, about 0 km away (high confidence). Altimetry levels are "as seen by satellite" — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:110221	Stale (last pass 272 d ago)	412.23 m	71th	-0.000 m/day	2026-01-19

Rumbek East County

Lakes | County population about 180,970 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 67 mm below median in the top metre (30-day rain 161% of normal); ~36 mm expected over 2 weeks = 54% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 181,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	15,000	not listed	93,459	22,655

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	11,349
2 (planning)	17,654
3 (severe)	34,047
Displaced in the planning case	4,913

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Paloc	1,868	1,775	1 (1)	3 (3)	2,445 (44)	111.7 (110.1)
Cueicok	409	401	7 (7)	4 (4)	7,762 (222)	33.7 (32.3)
Aduel	411	400	9 (9)	6 (6)	6,062 (138)	14.0 (13.9)
Atiaba	292	292	6 (6)	3 (3)	7,802 (191)	31.0 (30.8)

Health facilities: 24 in the county, 24 on flood-prone ground | Schools: 42 in the county, 41 on flood-prone ground

River level — nearest gauge: Gulnam km 4669

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county's own sub-basin, about 0 km away (high confidence). Altimetry levels are "as seen by satellite" — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:104259	Below 2-yr level	424.08 m	0th	-0.006 m/day	2026-10-04

Rumbek North County

Lakes | County population about 75,047 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 106 mm below median in the top metre (30-day rain 84% of normal); ~28 mm expected over 2 weeks = 26% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 75,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	12,000	not listed	not listed	45,225

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	11,215
2 (planning)	17,445
3 (severe)	33,644
Displaced in the planning case	4,854

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Mayen	2,575	2,556	7 (7)	2 (2)	1,068 (26)	102.1 (101.5)
Malueeth	983	978	4 (4)	2 (2)	1,945 (50)	34.5 (34.5)
Madol	385	385	1 (1)	0 (0)	205 (4)	0.0 (0.0)
Aloor	71	71	0 (0)	1 (1)	652 (16)	0.0 (0.0)

Health facilities: 9 in the county, 9 on flood-prone ground | Schools: 25 in the county, 25 on flood-prone ground

River level — nearest gauge: Gulnam km 4574

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county's own sub-basin, about 0 km away (high confidence). Altimetry levels are "as seen by satellite" — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:104260	Below 2-yr level	397.46 m	0th	-0.002 m/day	2026-10-04

Wulu County

Lakes | County population about 92,247 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 45 mm below median in the top metre (30-day rain 109% of normal); ~50 mm expected over 2 weeks = 110% of the deficit. Soils should recover if the rain arrives
• Exposure: About 0 people live on ground that has flooded before (of ~92,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	5,570

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	1,319
2 (planning)	2,052
3 (severe)	3,957
Displaced in the planning case	571

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Bargel	5,628	4,680	7 (7)	4 (4)	3,588 (75)	282.1 (240.4)
Domoloto	5,329	4,609	1 (1)	4 (3)	4,247 (74)	224.7 (205.8)
Wulu	724	639	3 (3)	5 (5)	7,431 (126)	69.5 (65.5)
Makundi	162	149	0 (0)	1 (1)	417 (9)	12.3 (12.1)

Health facilities: 14 in the county, 13 on flood-prone ground | Schools: 11 in the county, 11 on flood-prone ground

River level — nearest gauge: Unknown, River

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county’s own sub-basin, about 7 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
dahiti:2686	Below 2-yr level	475.09 m	0th	-0.102 m/day	2026-09-01

Yirol East County

Lakes | County population about 165,810 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 41 mm below median in the top metre (30-day rain 157% of normal); ~38 mm expected over 2 weeks = 94% of the deficit. Soils should recover if the rain arrives
• Exposure: About 4,000 people live on ground that has flooded before (of ~166,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	1,398	not listed	not listed	26,155

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	11,537
2 (planning)	17,946
3 (severe)	34,610
Displaced in the planning case	4,994

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Malek	2,040	1,909	11 (11)	1 (1)	3,348 (92)	109.3 (104.4)
Adior	1,673	1,398	12 (12)	3 (2)	3,932 (110)	93.7 (86.0)
Tinagau	805	799	2 (2)	1 (1)	1,909 (33)	60.4 (60.0)
Pagarau	700	615	1 (1)	1 (1)	2,672 (83)	77.0 (66.6)

Health facilities: 9 in the county, 8 on flood-prone ground | Schools: 35 in the county, 35 on flood-prone ground

River station: White Nile km 4536 (hydroweb:7880)

River level status

Latest pass 2026-10-04: **Above normal** (percentile 72). Level 410.15 m; seasonal median 409.87 m; anomaly +0.28 m. Record: min 408.93 m, max 410.55 m, average 409.77 m.
Baseline: 10 years, 61 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.27 m; 10 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:7887	Below normal (percentile 22) on 2026-09-23	11 days	2026-10-04

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:7878	Unusually high (percentile 90) on 2026-10-04	25 days	2026-10-29

Exposure within 25 km of the station

WorldPop population (2020): 23,020, of which 13,407 at risk. Schools: 1 (1 at risk). Health facilities: 1 (0 at risk). Buildings (VIDA): 340 (7 at risk). Counties within 25 km: Duk, Panyijiar, Twic East, Yirol East.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Ajuong (Twic East)	7,484 (2,699)	94	0 (0)	0 (0)
Adior (Yirol East)	5,825 (4,010)	186	0 (0)	1 (0)
Pachienjok (Panyijiar)	3,753 (2,439)	17	1 (1)	0 (0)
Dongchak (Duk)	2,627 (1,029)	32	0 (0)	0 (0)

Yirol West County

Lakes | County population about 181,325 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 93 mm below median in the top metre (30-day rain 152% of normal); ~40 mm expected over 2 weeks = 43% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 181,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	87,830

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	22,730
2 (planning)	35,358
3 (severe)	68,191
Displaced in the planning case	9,839

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Geng-geng	1,881	1,844	7 (7)	1 (1)	2,667 (52)	47.2 (46.7)
Anuol	1,023	999	0 (0)	3 (3)	2,900 (57)	72.9 (71.3)
Gher	662	655	3 (3)	1 (1)	2,063 (44)	27.4 (27.2)
Yirol	654	648	3 (3)	3 (3)	11,496 (373)	22.6 (22.1)

Health facilities: 14 in the county, 14 on flood-prone ground | Schools: 27 in the county, 27 on flood-prone ground

River level — nearest gauge: Yei km 4546

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county’s own sub-basin, about 44 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:104992	Below 2-yr level	412.83 m	7th	+0.000 m/day	2026-09-21

Aweil Centre County

Northern Bahr el Ghazal | County population about 78,958 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 63 mm below median in the top metre (30-day rain 129% of normal); ~15 mm expected over 2 weeks = 24% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (60%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 79,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	1,800	45,288	48,864	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	364
2 (planning)	566
3 (severe)	1,092
Displaced in the planning case	157

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Achana	3,401	2,249	1 (0)	2 (1)	635 (9)	126.7 (90.6)
Abul	2,893	1,402	6 (1)	2 (0)	1,003 (12)	145.5 (68.5)
Nyalath	1,747	1,281	15 (11)	2 (2)	2,177 (32)	65.4 (44.7)
Aroyo	1,166	866	6 (6)	1 (1)	842 (18)	103.5 (76.0)

Health facilities: 15 in the county, 10 on flood-prone ground | Schools: 60 in the county, 36 on flood-prone ground

River level — nearest gauge: Chel km 4862

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county's own sub-basin, about 0 km away (high confidence). Altimetry levels are "as seen by satellite" — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:101700	Below 2-yr level	447.50 m	0th	-0.002 m/day	2026-08-24

Aweil East County

Northern Bahr el Ghazal | County population about 395,769 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 58 mm below median in the top metre (30-day rain 191% of normal); ~5 mm expected over 2 weeks = 8% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (90%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 396,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	40,000	135,030	91,128	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	1,639
2 (planning)	2,549
3 (severe)	4,916
Displaced in the planning case	709

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Malual-bai	1,753	1,144	23 (13)	13 (8)	21,540 (481)	45.5 (22.6)
Baach	1,422	1,022	8 (6)	11 (7)	38,740 (930)	68.0 (49.9)
Madhol	995	577	29 (20)	6 (4)	19,359 (515)	49.7 (29.1)
Wunlang	584	396	10 (5)	4 (4)	19,311 (509)	13.5 (9.6)

Health facilities: 53 in the county, 35 on flood-prone ground | Schools: 108 in the county, 60 on flood-prone ground

Reported news

• 03 Oct: **Hepatitis E (water):** State health officials, including the Ministry of Health's health education focal point Luka Lual Aliue, report 40 hepatitis E cases, no deaths so far, in epidemiological weeks 38 and 39 in Northern Bahr el Ghazal (counties including Aweil East, Aweil North, Gok Machar and Aweil West); health officials link the surge to water sources contaminated during the rainy season. (Eye Radio)

From local media and ReliefWeb; single-source items are unverified. Counties are as named in the article, or inferred from the place where stated.

River level — nearest gauge: Lol km 4620

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 0 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:203695	Below 2-yr level	411.93 m	0th	-0.017 m/day	2026-09-25

Aweil North County

Northern Bahr el Ghazal | County population about 185,929 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 62 mm below median in the top metre (30-day rain 132% of normal); ~2 mm expected over 2 weeks = 4% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (98%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 186,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	14,041	30,846	16,820

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	3,727
2 (planning)	5,797
3 (severe)	11,180
Displaced in the planning case	1,613

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Malual West	3,399	2,740	11 (9)	9 (5)	9,390 (181)	3.6 (3.5)
Malual East	1,055	647	19 (11)	9 (4)	26,721 (601)	15.0 (13.4)
Malual Centre	753	449	9 (3)	7 (2)	16,761 (362)	3.2 (1.2)
Malual North	819	441	15 (4)	4 (2)	26,298 (470)	48.3 (26.9)

Health facilities: 37 in the county, 19 on flood-prone ground | Schools: 66 in the county, 33 on flood-prone ground

Reported news

• 03 Oct: **Hepatitis E (water):** State health officials, including the Ministry of Health's health education focal point Luka Lual Aliue, report 40 hepatitis E cases, no deaths so far, in epidemiological weeks 38 and 39 in Northern Bahr el Ghazal (counties including Aweil East, Aweil North, Gok Machar and Aweil West); health officials link the surge to water sources contaminated during the rainy season. (Eye Radio)

From local media and ReliefWeb; single-source items are unverified. Counties are as named in the article, or inferred from the place where stated.

River level — nearest gauge: Lol km 4838

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 0 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:7906	Below 2-yr level	448.77 m	0th	-0.024 m/day	2026-09-22

Aweil South County

Northern Bahr el Ghazal | County population about 151,604 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 56 mm below median in the top metre (30-day rain 133% of normal); ~10 mm expected over 2 weeks = 17% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell possible (36%) on dry soils: monitor crops and pasture
• Exposure: County population about 152,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	23,000	45,246	85,302	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	571
2 (planning)	888
3 (severe)	1,713
Displaced in the planning case	247

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Tar-weng	454	389	6 (5)	2 (0)	4,148 (124)	22.3 (17.8)
Gakrol	267	233	5 (4)	5 (3)	4,186 (94)	41.4 (36.4)
Tiar-aleit	347	231	6 (6)	3 (2)	7,840 (230)	30.9 (24.6)
Wathmuok	222	190	6 (3)	3 (1)	3,744 (89)	12.4 (11.5)

Health facilities: 21 in the county, 12 on flood-prone ground | Schools: 37 in the county, 26 on flood-prone ground

River level — nearest gauge: Bahr km 4651

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county's own sub-basin, about 0 km away (high confidence). Altimetry levels are "as seen by satellite" — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:7813	Below 2-yr level	421.50 m	0th	-0.002 m/day	2026-09-26

Aweil West County

Northern Bahr el Ghazal | County population about 223,173 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 63 mm below median in the top metre (30-day rain 135% of normal); ~7 mm expected over 2 weeks = 10% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (88%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 223,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	12,158	30,168	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	864
2 (planning)	1,344
3 (severe)	2,592
Displaced in the planning case	374

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Achana 2	1,619	1,514	0 (0)	3 (3)	862 (17)	63.5 (59.7)
Mariem West	889	677	3 (1)	3 (2)	12,251 (211)	18.8 (16.6)
Ayat West	501	432	4 (4)	6 (5)	2,581 (59)	21.6 (20.1)
Ayat Centre	407	338	3 (3)	5 (3)	4,691 (101)	16.8 (14.9)

Health facilities: 45 in the county, 22 on flood-prone ground | Schools: 44 in the county, 19 on flood-prone ground

Reported news

• 03 Oct: **Hepatitis E (water):** State health officials, including the Ministry of Health's health education focal point Luka Lual Aliue, report 40 hepatitis E cases, no deaths so far, in epidemiological weeks 38 and 39 in Northern Bahr el Ghazal (counties including Aweil East, Aweil North, Gok Machar and Aweil West); health officials link the surge to water sources contaminated during the rainy season. (Eye Radio)

From local media and ReliefWeb; single-source items are unverified. Counties are as named in the article, or inferred from the place where stated.

River level — nearest gauge: Wadi Boro, River

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county's own sub-basin, about 0 km away (high confidence). Altimetry levels are "as seen by satellite" — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
dahiti:23343	Below 2-yr level	454.21 m	0th	-0.010 m/day	2026-09-03

Abiemnhom County

Unity | County population about 60,349 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 62 mm below median in the top metre (30-day rain 96% of normal); ~5 mm expected over 2 weeks = 8% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (84%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 60,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	1,367
2 (planning)	2,127
3 (severe)	4,102
Displaced in the planning case	592

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Aworpiny	696	649	0 (0)	0 (0)	11 (0)	12.8 (12.7)
Panyang 2	613	422	0 (0)	0 (0)	249 (3)	43.6 (25.2)
Abiemnhom	416	406	4 (4)	8 (8)	4,649 (109)	47.9 (46.8)
Manjonga	682	322	0 (0)	0 (0)	142 (1)	15.2 (12.6)

Health facilities: 8 in the county, 8 on flood-prone ground | Schools: 4 in the county, 4 on flood-prone ground

River station: Bahr Al Arab km 4307 (hydroweb:109368)

River level status

Latest pass 2026-09-15: **Below normal** (percentile 25). Level 391.30 m; seasonal median 391.70 m; anomaly -0.40 m. Record: min 390.14 m, max 392.46 m, average 391.39 m.

Baseline: 7 years, 16 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.14 m; 27 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:104262	Unusually low (percentile 10) on 2026-10-04	8 days	2026-10-12

Routed downstream signal

No downstream station linked.

Exposure within 25 km of the station

WorldPop population (2020): 38,538, of which 20,495 at risk. Schools: 1 (0 at risk). Health facilities: 0 (0 at risk). Buildings (VIDA): 794 (7 at risk). Counties within 25 km: Abiemnhom, Mayom, Pariang, Rubkona.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Budaang (Rubkona)	27,018 (16,216)	583	1 (0)	0 (0)
Manjonga (Abiemnhom)	5,606 (2,295)	135	0 (0)	0 (0)
Kuerbuone (Mayom)	1,704 (1,279)	0	0 (0)	0 (0)
Aliiny (Pariang)	1,496 (92)	34	0 (0)	0 (0)

Guit County

Unity | County population about 73,878 | Issued 19 October 2026

Advisory

- No significant change expected: near normal soils, about 5 mm of rain in week 1
- Exposure: About 3,000 people live on ground that has flooded before (of ~74,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	8,000	not listed	5,010	3,336

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	3,888
2 (planning)	6,048
3 (severe)	11,664
Displaced in the planning case	1,683

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Settlements assessed Sept 2025

Payam	Settlements	People	Flooded	High ground	Small towns
Guit	1	5,600	5,600	0	0
Kedad	3	3,700	3,700	0	0
Kuach	9	18,500	2,800	14,200	1,500
Kuerguini	7	20,040	8,170	11,870	0
Niemni	5	13,700	7,900	0	5,800
Nyathoar	3	3,650	3,650	0	0
Wathnyona	3	8,800	7,800	1,000	0
Guit County	**31**	**73,990**	**39,620**	**27,070**	**7,300**

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Kedad	1,026	971	11 (11)	2 (2)	1,298 (32)	31.5 (30.8)
Kuach	780	734	4 (4)	4 (4)	811 (28)	7.0 (7.0)
Niemni	855	718	2 (0)	2 (2)	638 (33)	28.2 (27.7)
Wathnyona	317	282	0 (0)	2 (2)	500 (11)	40.2 (34.9)

Health facilities: 12 in the county, 12 on flood-prone ground | Schools: 21 in the county, 19 on flood-prone ground

River station: White Nile km 4159 (hydroweb:7882)

River level status

Latest pass 2026-10-08: **Above normal** (percentile 88). Level 392.63 m; seasonal median 392.39 m; anomaly +0.24 m. Record: min 392.00 m, max 392.72 m, average 392.44 m.

Baseline: 10 years, 21 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.01 m; 27 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:7899	Above normal (percentile 81) on 2026-08-23	30 days	2026-09-22

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:7888	Near normal (percentile 50) on 2026-09-25	4 days	2026-10-12

Exposure within 25 km of the station

WorldPop population (2020): 21,894, of which 18,999 at risk. Schools: 3 (1 at risk). Health facilities: 2 (2 at risk). Buildings (VIDA): 336 (3 at risk). Counties within 25 km: Fangak, Guit, Pariang.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Paguir (Fangak)	12,036 (11,319)	169	0 (0)	2 (2)
Niemni (Guit)	4,549 (3,745)	27	2 (0)	0 (0)
Kedad (Guit)	3,310 (3,114)	115	1 (1)	0 (0)
Biu (Pariang)	1,998 (820)	25	0 (0)	0 (0)

Koch County

Unity | County population about 115,158 | Issued 19 October 2026

Advisory

- No significant change expected: near normal soils, about 7 mm of rain in week 1
- Exposure: About 1,000 people live on ground that has flooded before (of ~115,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	2,898	not listed	36,278	47,984

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	12,999
2 (planning)	20,221
3 (severe)	38,998
Displaced in the planning case	5,627

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Settlements assessed Sept 2025

Payam	Settlements	People	Flooded	High ground	Small towns
Boaw	2	15,197	15,197	0	0
Gany	2	7,681	0	7,681	0
Jaak	8	33,479	19,047	14,432	0
Kuachlual	1	12,382	12,382	0	0
Ngony	3	18,886	3,900	14,986	0
Norbor	1	4,700	0	4,700	0
Pakur	1	3,680	0	3,680	0
Koch County	**18**	**96,005**	**50,526**	**45,479**	**0**

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Pakur	1,105	940	4 (3)	2 (2)	25 (0)	0.0 (0.0)
Jaak	984	921	3 (3)	2 (2)	3,125 (110)	2.1 (2.1)
Boaw	791	776	6 (6)	1 (1)	856 (22)	30.1 (30.1)
Norbor	531	521	0 (0)	1 (1)	85 (3)	3.1 (2.9)

Health facilities: 10 in the county, 10 on flood-prone ground | Schools: 26 in the county, 25 on flood-prone ground

River level — nearest gauge: Bhr Lgzl Trib 03 km 4333

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: upstream of the county, about 0 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:111298	Below 2-yr level	392.96 m	21th	+0.002 m/day	2026-10-01

Leer County

Unity | County population about 86,784 | Issued 19 October 2026

Advisory

- No significant change expected: near normal soils, about 10 mm of rain in week 1
- Exposure: About 1,000 people live on ground that has flooded before (of ~87,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	41,000	48,295	6,611	62,796

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	14,888
2 (planning)	23,159
3 (severe)	44,664
Displaced in the planning case	6,444

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Settlements assessed Sept 2025

Payam	Settlements	People	Flooded	High ground	Small towns
Adok	6	15,600	5,000	10,600	0
Bou	1	1,400	1,400	0	0
Guat	1	4,400	0	4,400	0
Juong Kang	2	20,000	100	19,900	0
Leer	2	12,900	0	12,900	0
Padeah	3	2,900	0	2,900	0
Pilieny	3	13,100	2,800	10,300	0
Yang	3	9,400	0	9,400	0
Leer County	**21**	**79,700**	**9,300**	**70,400**	**0**

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Yang	632	487	2 (2)	1 (1)	2,040 (52)	21.0 (20.9)
Pilieny	355	353	0 (0)	1 (1)	872 (19)	29.3 (29.2)
Padeah	220	202	3 (3)	2 (2)	1,349 (33)	0.0 (0.0)
Adok	223	183	10 (10)	2 (2)	3,952 (99)	7.8 (7.2)

Health facilities: 14 in the county, 14 on flood-prone ground | Schools: 22 in the county, 22 on flood-prone ground

River station: White Nile km 4371 (hydroweb:7875)

River level status

Latest pass 2026-09-24: **Below normal** (percentile 18). Level 400.62 m; seasonal median 400.71 m; anomaly -0.09 m. Record: min 400.22 m, max 401.00 m, average 400.65 m.

Baseline: 10 years, 61 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.01 m; 10 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:7884	Unusually low (percentile 0) on 2026-10-06	0 days	2026-10-06

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:7874	Unusually high (percentile 93) on 2026-09-24	4 days	2026-09-28

Exposure within 25 km of the station

WorldPop population (2020): 46,458, of which 31,550 at risk. Schools: 3 (3 at risk). Health facilities: 2 (2 at risk). Buildings (VIDA): 2,855 (80 at risk). Counties within 25 km: Ayod, Leer, Panyijiar.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Yang (Leer)	20,027 (14,969)	1,891	1 (1)	1 (1)
Wau (Ayod)	9,715 (6,467)	37	0 (0)	0 (0)
Adok (Leer)	5,788 (4,004)	886	2 (2)	1 (1)
Pajiek (Ayod)	5,038 (1,179)	11	0 (0)	0 (0)

Mayendit County

Unity | County population about 74,335 | Issued 19 October 2026

Advisory

• No significant change expected: near normal soils, about 10 mm of rain in week 1
• Exposure: About 2,000 people live on ground that has flooded before (of ~74,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	31,000	17,004	23,963	58,438

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	13,551
2 (planning)	21,080
3 (severe)	40,654
Displaced in the planning case	5,866

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Settlements assessed Sept 2025

Payam	Settlements	People	Flooded	High ground	Small towns
Bor 2	2	4,700	0	4,700	0
Dablual	5	13,300	7,000	6,300	0
Rubkuay	9	25,700	0	25,700	0
Tutnyang	4	11,800	2,500	9,300	0
Mayendit County	**20**	**55,500**	**9,500**	**46,000**	**0**

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Pabuong	1,196	1,192	0 (0)	2 (2)	148 (0)	0.2 (0.2)
Tharjiath	563	550	1 (1)	0 (0)	19 (0)	0.0 (0.0)
Maal	465	461	4 (4)	2 (2)	794 (24)	34.8 (34.0)
Bor 2	288	285	2 (2)	2 (2)	611 (27)	20.3 (20.1)

Health facilities: 15 in the county, 15 on flood-prone ground | Schools: 29 in the county, 29 on flood-prone ground

River level — nearest gauge: Bahr Al Arab Trib 02 km 4435

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county's own sub-basin, about 2 km away (high confidence). Altimetry levels are "as seen by satellite" — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:104261	Below 2-yr level	394.34 m	42th	-0.007 m/day	2026-09-07

Mayom County

Unity | County population about 170,251 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 90 mm below median in the top metre (30-day rain 50% of normal); ~12 mm expected over 2 weeks = 14% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (64%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 170,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	60,000	not listed	42,844	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	7,471
2 (planning)	11,622
3 (severe)	22,414
Displaced in the planning case	3,234

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Wangkei	774	730	0 (0)	1 (1)	6,111 (181)	49.7 (48.5)
Kuerbuone	770	700	2 (2)	1 (1)	5,111 (160)	25.3 (24.6)
Riak	901	681	0 (0)	1 (1)	5,652 (160)	5.2 (5.2)
Pup	683	646	0 (0)	1 (1)	1,702 (48)	15.4 (14.9)

Health facilities: 10 in the county, 10 on flood-prone ground | Schools: 5 in the county, 5 on flood-prone ground

River station: Bhr Lgzl Trib 04 km 4404 (hydroweb:103100)

River level status

Latest pass 2026-09-28: **Near normal** (percentile 55). Level 396.01 m; seasonal median 395.99 m; anomaly +0.02 m. Record: min 395.15 m, max 396.59 m, average 396.00 m.

Baseline: 10 years, 22 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.41 m; 27 days since previous pass.

Routed downstream signal

No downstream station linked.

Exposure within 25 km of the station

WorldPop population (2020): 74,649, of which 69,545 at risk. Schools: 10 (10 at risk). Health facilities: 12 (11 at risk). Buildings (VIDA): 10,267 (327 at risk). Counties within 25 km: Abiemnhom, Abyei Region, Gogrial East, Mayom, Twic.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Pup (Mayom)	15,839 (15,447)	1,309	0 (0)	1 (1)
Ajak-kuac (Twic)	13,390 (12,747)	1,268	4 (4)	2 (2)
Kueryiek (Mayom)	8,363 (7,252)	560	0 (0)	1 (1)
Aweeng (Twic)	7,072 (6,508)	33	1 (1)	0 (0)

River station: Bhr Lgzl Trib 04 km 4385 (hydroweb:103101)

River level status

Latest pass 2026-09-28: **Near normal** (percentile 52). Level 395.18 m; seasonal median 395.17 m; anomaly +0.01 m. Record: min 394.49 m, max 395.74 m, average 395.15 m.

Baseline: 10 years, 22 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.08 m; 27 days since previous pass.

Routed downstream signal

No downstream station linked.

Exposure within 25 km of the station

WorldPop population (2020): 69,225, of which 65,593 at risk. Schools: 7 (7 at risk). Health facilities: 13 (13 at risk). Buildings (VIDA): 9,832 (283 at risk). Counties within 25 km: Abiemnhom, Abyei Region, Mayom, Twic.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Pup (Mayom)	19,655 (19,151)	1,499	0 (0)	1 (1)
Ajak-kuac (Twic)	13,964 (13,326)	1,246	3 (3)	2 (2)
Abiemnhom (Abiemnhom)	8,379 (8,223)	4,649	4 (4)	8 (8)
Kueryiek (Mayom)	7,648 (6,662)	464	0 (0)	0 (0)

Panyijiar County

Unity | County population about 126,239 | Issued 19 October 2026

Advisory

• No significant change expected: dry soils, about 12 mm of rain in week 1
• Exposure: About 4,000 people live on ground that has flooded before (of ~126,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	44,836	6,420	56,318	82,548

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	20,175
2 (planning)	31,383
3 (severe)	60,524
Displaced in the planning case	8,733

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Settlements assessed Sept 2025

Payam	Settlements	People	Flooded	High ground	Small towns
Ganyliel	2	4,100	2,300	1,800	0
Kol	2	27,600	27,600	0	0
Mayom 2	1	4,800	4,800	0	0
Nyal	5	22,100	3,200	15,000	3,900
Pachaar	3	7,900	1,200	2,600	4,100
Pachak	3	14,300	10,100	4,200	0
Pachienjok	3	8,900	5,700	3,200	0
Panyijiar	1	1,800	0	1,800	0
Thoarnhoum	2	9,700	2,200	0	7,500
Tiap	1	6,100	6,100	0	0
Panyijiar County	**23**	**107,300**	**63,200**	**28,600**	**15,500**

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Nyal	1,314	984	6 (5)	4 (4)	5,885 (158)	52.1 (33.4)
Mayom 2	625	607	2 (2)	3 (3)	495 (14)	42.5 (38.5)
Panyijiar	513	509	2 (2)	2 (2)	984 (29)	37.4 (37.4)
Pachak	612	468	1 (1)	1 (1)	1,551 (40)	64.8 (57.1)

Health facilities: 25 in the county, 25 on flood-prone ground | Schools: 36 in the county, 35 on flood-prone ground

River station: White Nile km 4515 (hydroweb:7878)

River level status

Latest pass 2026-10-04: **Unusually high** (percentile 90). Level 408.89 m; seasonal median 408.66 m; anomaly +0.23 m. Record: min 407.71 m, max 409.07 m, average 408.54 m.

Baseline: 10 years, 61 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.09 m; 10 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:7887	Below normal (percentile 22) on 2026-09-23	11 days	2026-10-04

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:7876	Above normal (percentile 69) on 2026-10-04	6 days	2026-10-10

Exposure within 25 km of the station

WorldPop population (2020): 21,871, of which 11,467 at risk. Schools: 5 (5 at risk). Health facilities: 4 (4 at risk). Buildings (VIDA): 3,344 (97 at risk). Counties within 25 km: Duk, Panyijiar, Twic East, Yirol East.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Dongchak (Duk)	7,267 (2,694)	177	0 (0)	0 (0)
Pachienjok (Panyijiar)	5,097 (3,616)	851	3 (3)	2 (2)
Ajuong (Twic East)	3,935 (1,120)	39	0 (0)	0 (0)
Adior (Yirol East)	1,874 (1,370)	12	0 (0)	0 (0)

Pariang County

Unity | County population about 143,832 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 75 mm below median in the top metre (30-day rain 115% of normal); ~6 mm expected over 2 weeks = 8% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (88%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 144,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	3,124
2 (planning)	4,860
3 (severe)	9,373
Displaced in the planning case	1,352

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Jamjang	1,874	694	5 (1)	8 (1)	22,683 (140)	100.8 (49.5)
Werthen	1,302	520	0 (0)	5 (1)	22,039 (257)	76.2 (32.0)
Wunkur	1,290	516	0 (0)	0 (0)	57 (0)	38.9 (11.2)
Biu	1,685	515	3 (0)	3 (0)	1,858 (18)	79.7 (20.1)

Health facilities: 23 in the county, 4 on flood-prone ground | Schools: 17 in the county, 4 on flood-prone ground

River station: Bhar El Gazal km 4147 (hydroweb:7826)

River level status

Latest pass 2026-09-11: **Unusually high** (percentile 100). Level 391.39 m; seasonal median 391.14 m; anomaly +0.25 m. Record: min 390.95 m, max 391.49 m, average 391.18 m.

Baseline: 6 years, 12 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.05 m; 27 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:7829	Near normal (percentile 33) on 2026-09-19	10 days	2026-09-29

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:7828	Near normal (percentile 56) on 2026-09-21	32 days	2026-10-13

Exposure within 25 km of the station

WorldPop population (2020): 18,085, of which 11,142 at risk. Schools: 5 (0 at risk). Health facilities: 1 (0 at risk). Buildings (VIDA): 725 (7 at risk). Counties within 25 km: Fangak, Guit, Pariang.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Biu (Pariang)	7,022 (2,300)	499	3 (0)	1 (0)
Niemni (Guit)	5,425 (4,354)	75	2 (0)	0 (0)
Paguir (Fangak)	5,091 (4,116)	21	0 (0)	0 (0)
Kedad (Guit)	352 (335)	0	0 (0)	0 (0)

Rubkona County

Unity | County population about 361,802 | Issued 19 October 2026

Advisory

• No significant change expected: near normal soils, about 4 mm of rain in week 1
• Exposure: About 16,000 people live on ground that has flooded before (of ~362,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	32,648	52,247	28,000	1,000

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	28,002
2 (planning)	43,558
3 (severe)	84,005
Displaced in the planning case	12,121

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Budaang	1,461	1,152	3 (2)	1 (1)	3,981 (105)	51.0 (47.7)
Nhialdiu	576	561	11 (11)	4 (4)	5,199 (163)	0.0 (0.0)
Rubkotne	576	534	14 (14)	13 (8)	25,082 (729)	12.2 (10.8)
Panhiany	409	406	6 (6)	0 (0)	996 (29)	25.8 (25.6)

Health facilities: 23 in the county, 17 on flood-prone ground | Schools: 65 in the county, 59 on flood-prone ground

Reported news

• 05 Oct: **Flood:** Flooding has submerged about 70% of the land in Bentiu, and the dykes built and maintained around the clock by UNMISS and IOM protect about 300,000 people. UNMISS's Bentiu field office head says 50,000 people would be submerged if UN and IOM work were affected and a dyke breach were not repaired within ten hours, and that IOM faces a shortage of resources for dyke maintenance and pumping; he expects heavy rain with El Nino from October to February (county inferred from Bentiu). (Radio Yei (UNMISS))

From local media and ReliefWeb; single-source items are unverified. Counties are as named in the article, or inferred from the place where stated.

River station: Bahr Al Arab km 4263 (hydroweb:111300)

River level status

Latest pass 2026-10-01: **Near normal** (percentile 38). Level 391.54 m; seasonal median 391.75 m; anomaly -0.20 m. Record: min 390.90 m, max 392.29 m, average 391.66 m.

Baseline: 5 years, 28 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.01 m; 10 days since previous pass.

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:104262	Unusually low (percentile 10) on 2026-10-04	1 days	2026-10-02

Exposure within 25 km of the station

WorldPop population (2020): 86,184, of which 74,523 at risk. Schools: 15 (14 at risk). Health facilities: 15 (10 at risk). Buildings (VIDA): 27,414 (779 at risk). Counties within 25 km: Guit, Mayom, Pariang, Rubkona.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Budaang (Rubkona)	39,146 (32,460)	1,650	1 (0)	1 (1)
Rubkotne (Rubkona)	28,004 (25,347)	23,950	11 (11)	12 (7)
Dhorbor (Rubkona)	13,958 (13,637)	1,052	1 (1)	1 (1)
Nyeel (Pariang)	2,288 (344)	5	0 (0)	0 (0)

Baliet County

Upper Nile | County population about 76,145 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 66 mm below median in the top metre (30-day rain 103% of normal); ~10 mm expected over 2 weeks = 16% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (72%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 76,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	13,152	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	1,960
2 (planning)	3,049
3 (severe)	5,880
Displaced in the planning case	848

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Akotweng	7,822	4,956	0 (0)	1 (0)	2,135 (34)	156.1 (64.0)
Abwong	1,014	728	0 (0)	0 (0)	77 (3)	72.5 (54.4)
Nyongrial	682	266	0 (0)	1 (0)	502 (3)	38.9 (9.3)
Akoka	1,255	236	2 (0)	2 (0)	438 (2)	87.3 (10.1)

Health facilities: 12 in the county, 2 on flood-prone ground | Schools: 15 in the county, 2 on flood-prone ground

River station: Sobat km 4133 (hydroweb:7814)

River level status

Latest pass 2026-09-24: **Near normal** (percentile 52). Level 394.11 m; seasonal median 394.10 m; anomaly +0.01 m. Record: min 388.74 m, max 394.85 m, average 392.79 m.

Baseline: 10 years, 58 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.01 m; 10 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:7952	Near normal (percentile 41) on 2026-09-17	0 days	2026-09-17

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:7953	Below normal (percentile 16) on 2026-09-19	1 days	2026-09-25

Exposure within 25 km of the station

WorldPop population (2020): 27,925, of which 16,286 at risk. Schools: 4 (1 at risk). Health facilities: 2 (2 at risk). Buildings (VIDA): 2,821 (59 at risk). Counties within 25 km: Baliet, Nyirol, Ulang.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Chuil (Nyirol)	7,898 (6,267)	1,464	0 (0)	0 (0)
Doma (Ulang)	7,629 (4,996)	114	0 (0)	0 (0)
Akotweng (Baliet)	4,482 (2,369)	289	0 (0)	0 (0)
Gel Achiel (Baliet)	3,806 (1,571)	751	1 (1)	1 (1)

Fashoda County

Upper Nile | County population about 83,775 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 50 mm below median in the top metre (30-day rain 125% of normal); ~6 mm expected over 2 weeks = 12% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (92%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 84,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	13,476	not listed	2,620	8,690

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	4,020
2 (planning)	6,254
3 (severe)	12,061
Displaced in the planning case	1,740

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Lul	1,795	566	2 (0)	4 (1)	3,752 (20)	107.4 (33.8)
Kodok	1,455	340	1 (0)	8 (0)	2,762 (19)	177.4 (41.1)
Dethok	335	104	1 (0)	4 (1)	1,263 (2)	29.7 (6.8)
Kodok Town	11	5	0 (0)	1 (0)	2,675 (12)	5.1 (1.0)

Health facilities: 17 in the county, 2 on flood-prone ground | Schools: 4 in the county, 0 on flood-prone ground

River station: White Nile km 3905 (hydroweb:7969)

River level status

Latest pass 2026-09-19: **Above normal** (percentile 73). Level 388.54 m; seasonal median 387.89 m; anomaly +0.65 m. Record: min 385.59 m, max 389.30 m, average 387.64 m.

Baseline: 10 years, 22 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.06 m; 27 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:7964	Above normal (percentile 73) on 2026-09-13	3 days	2026-09-16

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:201707	Near normal (percentile 57) on 2026-09-23	10 days	2026-09-29

Exposure within 25 km of the station

WorldPop population (2020): 28,283, of which 5,551 at risk. Schools: 9 (0 at risk). Health facilities: 18 (2 at risk). Buildings (VIDA): 11,230 (41 at risk). Counties within 25 km: Baliet, Fashoda, Melut.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Kodok (Fashoda)	10,878 (2,287)	2,263	1 (0)	6 (0)
Lul (Fashoda)	5,110 (1,612)	2,599	1 (0)	2 (1)
Akoka (Baliet)	3,315 (454)	305	2 (0)	1 (0)
Akotweng (Baliet)	3,022 (277)	507	0 (0)	1 (0)

Longochuk County

Upper Nile | County population about 80,526 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 78 mm below median in the top metre (30-day rain 93% of normal); ~16 mm expected over 2 weeks = 20% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (60%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 81,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	31,000	not listed	not listed	15,000

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	2,917
2 (planning)	4,538
3 (severe)	8,752
Displaced in the planning case	1,263

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Guelguk	3,433	2,935	5 (5)	2 (2)	1,581 (38)	61.3 (49.9)
Dajo	1,601	1,252	1 (1)	2 (2)	645 (11)	41.3 (37.0)
Pamach	1,287	945	2 (2)	4 (4)	1,125 (27)	51.8 (42.8)
Longochuk	250	220	2 (2)	2 (2)	363 (12)	13.9 (8.6)

Health facilities: 16 in the county, 15 on flood-prone ground | Schools: 16 in the county, 14 on flood-prone ground

River level — nearest gauge: Baro km 4388

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 44 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:203704	Below 2-yr level	405.11 m	0th	-0.002 m/day	2026-10-09

Luakpiny/Nasir County

Upper Nile | County population about 350,742 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 83 mm below median in the top metre (30-day rain 81% of normal); ~18 mm expected over 2 weeks = 22% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell possible (42%) on dry soils: monitor crops and pasture
• Exposure: County population about 351,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	20,000	3,402	13,800	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	11,575
2 (planning)	18,005
3 (severe)	34,724
Displaced in the planning case	5,010

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Mading	1,183	1,099	2 (2)	2 (2)	1,958 (43)	24.2 (24.0)
Kiech Kuon	1,872	1,064	10 (10)	12 (11)	4,553 (105)	53.6 (38.3)
Maker	931	916	1 (1)	3 (3)	1,411 (33)	48.8 (48.6)
Jikmir	413	412	6 (6)	1 (1)	2,311 (57)	15.7 (15.4)

Health facilities: 26 in the county, 25 on flood-prone ground | Schools: 29 in the county, 28 on flood-prone ground

River station: Sobat km 4301 (hydroweb:113242)

River level status

Latest pass 2026-09-27: **Below normal** (percentile 13). Level 400.61 m; seasonal median 400.71 m; anomaly -0.10 m. Record: min 395.39 m, max 401.09 m, average 399.32 m.

Baseline: 5 years, 27 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.01 m; 10 days since previous pass.

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:201706	Below normal (percentile 29) on 2026-09-23	18 days	2026-10-15

Exposure within 25 km of the station

WorldPop population (2020): 119,958, of which 113,731 at risk. Schools: 23 (22 at risk). Health facilities: 19 (19 at risk). Buildings (VIDA): 13,946 (345 at risk). Counties within 25 km: Luakpiny/Nasir, Ulang.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Kiech Kuon (Luakpiny/Nasir)	25,712 (24,787)	1,758	7 (7)	8 (8)
Jikmir (Luakpiny/Nasir)	20,261 (20,189)	2,251	6 (6)	1 (1)
Kurmuot (Ulang)	19,538 (18,392)	2,929	0 (0)	2 (2)
Kuerenge-Ke (Luakpiny/Nasir)	18,559 (18,492)	4,108	5 (4)	3 (3)

Maban County

Upper Nile | County population about 84,550 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 49 mm below median in the top metre (30-day rain 103% of normal); ~8 mm expected over 2 weeks = 17% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (88%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 85,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	31,452	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	420
2 (planning)	654
3 (severe)	1,261
Displaced in the planning case	182

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Jinmakda	5,089	4,893	1 (1)	1 (1)	5,402 (138)	234.4 (231.3)
Boung	2,297	2,046	5 (5)	7 (6)	22,483 (433)	111.9 (103.6)
Banashowa	1,875	1,776	1 (1)	5 (5)	3,060 (52)	49.5 (48.7)
Jinkuata	1,530	1,455	1 (1)	11 (10)	20,089 (356)	52.1 (50.6)

Health facilities: 25 in the county, 23 on flood-prone ground | Schools: 9 in the county, 9 on flood-prone ground

River level — nearest gauge: R Adar km 3880

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: downstream of the county, about 55 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:107566	Below 2-yr level	387.24 m	25th	+0.004 m/day	2026-10-03

Maiwut County

Upper Nile | County population about 147,823 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 76 mm below median in the top metre (30-day rain 81% of normal); ~22 mm expected over 2 weeks = 29% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Dry spell possible (34%) on dry soils: monitor crops and pasture
• Exposure: County population about 148,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	18,000	not listed	24,213	10,416

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	2,369
2 (planning)	3,685
3 (severe)	7,107
Displaced in the planning case	1,025

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Kigila	1,058	757	0 (0)	0 (0)	178 (2)	27.0 (24.9)
Olang	775	694	0 (0)	3 (3)	806 (20)	35.6 (29.6)
Jotoma	927	691	1 (0)	4 (2)	624 (20)	71.1 (58.9)
Maiwut	544	506	3 (3)	2 (2)	257 (19)	40.5 (35.9)

Health facilities: 11 in the county, 9 on flood-prone ground | Schools: 4 in the county, 3 on flood-prone ground

River level — nearest gauge: Baro km 4450

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 7 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:7821	Below 2-yr level	411.90 m	12th	-0.002 m/day	2026-10-05

Malakal County

Upper Nile | County population about 204,041 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 62 mm below median in the top metre (30-day rain 99% of normal); ~8 mm expected over 2 weeks = 13% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (82%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 204,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	5,000	not listed	not listed	5,784

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	14,001
2 (planning)	21,779
3 (severe)	42,002
Displaced in the planning case	6,060

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Lelo	535	229	18 (6)	9 (2)	12,747 (33)	51.0 (15.6)
Ogot	195	95	7 (0)	1 (0)	1,043 (7)	29.8 (6.0)
Southern Malakal	12	5	5 (2)	1 (0)	1,378 (12)	5.3 (3.0)
Northern Malakal	7	5	19 (4)	3 (1)	5,695 (23)	2.9 (1.4)

Health facilities: 16 in the county, 4 on flood-prone ground | Schools: 70 in the county, 18 on flood-prone ground

River station: White Nile, River (dahiti:14196)

River level status

Latest pass 2026-09-13: **Above normal** (percentile 73). Level 388.77 m; seasonal median 388.10 m; anomaly +0.67 m. Record: min 385.62 m, max 389.48 m, average 387.82 m.

Baseline: 10 years, 22 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.02 m; 27 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
dahiti:10179	Insufficient record on 2016-05-20	not established	n/a

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
dahiti:16323	Unusually high (percentile 94) on 2026-10-03	13 days	2026-09-26

Exposure within 25 km of the station

WorldPop population (2020): 166,673, of which 102,828 at risk. Schools: 71 (24 at risk). Health facilities: 20 (5 at risk). Buildings (VIDA): 25,020 (212 at risk). Counties within 25 km: Baliet, Fashoda, Malakal, Panyikang.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Lelo (Malakal)	84,096 (50,927)	11,272	17 (5)	9 (1)
Ogot (Malakal)	55,491 (34,873)	1,043	7 (1)	1 (0)
Lul (Fashoda)	13,220 (6,339)	3,201	2 (0)	3 (1)
Southern Malakal (Malakal)	3,805 (3,520)	1,378	5 (3)	1 (0)

Manyo County

Upper Nile | County population about 83,853 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 37 mm below median in the top metre (30-day rain 124% of normal); ~2 mm expected over 2 weeks = 6% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (100%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 84,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	24,540	19,236	18,540

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	7,178
2 (planning)	11,165
3 (severe)	21,533
Displaced in the planning case	3,107

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Wedakona	2,947	999	17 (10)	4 (0)	4,511 (28)	132.2 (31.6)
Magenist	894	494	0 (0)	0 (0)	1,212 (4)	7.5 (5.1)
Kaka	1,545	415	7 (2)	4 (1)	1,098 (6)	156.1 (44.3)
Adhidwoi	1,293	256	0 (0)	6 (0)	1,381 (4)	78.7 (13.5)

Health facilities: 14 in the county, 1 on flood-prone ground | Schools: 24 in the county, 12 on flood-prone ground

River station: White Nile km 3623 (hydroweb:201336)

River level status

Latest pass 2026-09-29: **Unusually high** (percentile 100). Level 383.77 m; seasonal median 383.49 m; anomaly +0.28 m. Record: min 381.94 m, max 384.35 m, average 383.35 m.

Baseline: 3 years, 7 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.26 m; 21 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:7970	Above normal (percentile 77) on 2026-09-23	2 days	2026-09-25

Routed downstream signal

No downstream station linked.

Exposure within 25 km of the station

WorldPop population (2020): 48,234, of which 25,483 at risk. Schools: 26 (11 at risk). Health facilities: 11 (2 at risk). Buildings (VIDA): 37,341 (149 at risk). Counties within 25 km: Manyo, Renk.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
North Renk (Renk)	14,876 (8,203)	28,311	14 (5)	5 (0)
Geger (Renk)	12,903 (8,762)	2,017	9 (4)	3 (1)
Wedakona (Manyo)	9,640 (3,306)	2,245	3 (2)	1 (0)
Chemmedi (Renk)	3,334 (1,804)	63	0 (0)	1 (0)

Melut County

Upper Nile | County population about 134,054 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 39 mm below median in the top metre (30-day rain 105% of normal); ~5 mm expected over 2 weeks = 11% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (96%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 134,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	14,872	not listed	not listed	21,135

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	8,403
2 (planning)	13,071
3 (severe)	25,208
Displaced in the planning case	3,637

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Wunamum	2,069	2,002	1 (1)	0 (0)	3,716 (116)	100.6 (95.0)
Paloch	1,782	1,203	0 (0)	2 (0)	5,224 (35)	137.4 (71.3)
Galdora	1,128	481	9 (2)	2 (1)	782 (4)	42.0 (19.5)
Bimachuk	1,191	408	0 (0)	0 (0)	2,146 (23)	59.4 (10.1)

Health facilities: 6 in the county, 1 on flood-prone ground | Schools: 18 in the county, 4 on flood-prone ground

River station: R Adar km 3864 (hydroweb:106194)

River level status

Latest pass 2026-09-27: **Above normal** (percentile 69). Level 387.28 m; seasonal median 387.04 m; anomaly +0.24 m. Record: min 385.04 m, max 388.12 m, average 386.84 m.

Baseline: 7 years, 16 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.01 m; 27 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:107566	Below normal (percentile 25) on 2026-10-03	0 days	2026-10-03

Routed downstream signal

No downstream station linked.

Exposure within 25 km of the station

WorldPop population (2020): 24,416, of which 6,647 at risk. Schools: 12 (1 at risk). Health facilities: 9 (0 at risk). Buildings (VIDA): 11,001 (16 at risk). Counties within 25 km: Fashoda, Manyo, Melut.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Galdora (Melut)	8,176 (2,561)	717	9 (1)	2 (0)
Paloch (Melut)	7,846 (1,460)	4,832	0 (0)	2 (0)
Adhidwoi (Manyo)	3,008 (509)	1,255	0 (0)	5 (0)
Melut (Melut)	2,074 (338)	3,881	1 (0)	0 (0)

Panyikang County

Upper Nile | County population about 69,656 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 75 mm below median in the top metre (30-day rain 93% of normal); ~10 mm expected over 2 weeks = 14% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (84%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 70,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	31,000	not listed	39,680	15,140

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	5,059
2 (planning)	7,870
3 (severe)	15,178
Displaced in the planning case	2,190

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Kuel	1,284	683	2 (0)	1 (0)	704 (0)	43.5 (21.3)
Tonga	1,207	557	0 (0)	2 (0)	1,735 (1)	94.7 (32.8)
Dheteim	821	506	0 (0)	2 (0)	1,344 (1)	49.6 (29.5)
Panyikang	766	483	0 (0)	2 (0)	606 (4)	66.0 (30.6)

Health facilities: 11 in the county, 0 on flood-prone ground | Schools: 5 in the county, 0 on flood-prone ground

River station: White Nile, River (dahiti:17743)

River level status

Latest pass 2026-09-23: **Unusually high** (percentile 100). Level 390.69 m; seasonal median 390.20 m; anomaly +0.49 m. Record: min 388.03 m, max 390.91 m, average 389.52 m.

Baseline: 7 years, 14 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.01 m; 27 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
dahiti:15557	Unusually high (percentile 93) on 2026-09-25	0 days	2026-09-25
dahiti:19752	Above normal (percentile 69) on 2026-08-29	0 days	2026-08-29

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
dahiti:19751	Near normal (percentile 62) on 2026-08-27	1 days	2026-09-24

Exposure within 25 km of the station

WorldPop population (2020): 59,720, of which 23,249 at risk. Schools: 14 (1 at risk). Health facilities: 17 (2 at risk). Buildings (VIDA): 6,262 (27 at risk). Counties within 25 km: Canal/Pigi, Fangak, Panyikang.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Atar (Canal/Pigi)	23,609 (7,379)	1,743	3 (0)	4 (0)
Korwach (Canal/Pigi)	12,186 (2,875)	604	11 (1)	3 (0)
Panyikang (Panyikang)	8,306 (5,850)	587	0 (0)	2 (0)
Manajang (Fangak)	5,555 (1,681)	1,116	0 (0)	2 (0)

Renk County

Upper Nile | County population about 210,351 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 40 mm below median in the top metre (30-day rain 120% of normal); ~2 mm expected over 2 weeks = 5% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (100%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 210,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	8,000	18,581	not listed	1,500

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	15,954
2 (planning)	24,817
3 (severe)	47,861
Displaced in the planning case	6,906

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Jalhak	5,979	4,609	7 (3)	2 (1)	7,501 (48)	426.5 (306.4)
Geger	2,297	1,886	12 (8)	10 (6)	4,729 (79)	180.6 (142.2)
North Renk	950	745	14 (1)	5 (1)	28,715 (93)	83.0 (57.1)
Chemmedi	733	488	1 (1)	3 (1)	946 (17)	64.7 (40.6)

Health facilities: 20 in the county, 9 on flood-prone ground | Schools: 34 in the county, 13 on flood-prone ground

River station: White Nile km 3670 (hydroweb:201337)

River level status

Latest pass 2026-09-29: **Above normal** (percentile 83). Level 384.68 m; seasonal median 384.38 m; anomaly +0.30 m. Record: min 382.66 m, max 385.09 m, average 384.24 m.

Baseline: 3 years, 6 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.10 m; 21 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:202025	Near normal (percentile 57) on 2026-09-29	3 days	2026-10-02

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:7970	Above normal (percentile 77) on 2026-09-23	0 days	2026-09-29

Exposure within 25 km of the station

WorldPop population (2020): 31,669, of which 12,612 at risk. Schools: 13 (11 at risk). Health facilities: 5 (2 at risk). Buildings (VIDA): 6,186 (46 at risk). Counties within 25 km: Manyo, Renk.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Jalhak (Renk)	12,500 (4,698)	1,848	2 (1)	0 (0)
Chemmedi (Renk)	9,862 (4,317)	608	0 (0)	1 (0)
Wedakona (Manyo)	8,131 (3,403)	3,615	11 (10)	4 (2)
South Renk (Renk)	1,174 (194)	115	0 (0)	0 (0)

Ulang County

Upper Nile | County population about 167,265 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 94 mm below median in the top metre (30-day rain 83% of normal); ~20 mm expected over 2 weeks = 21% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell possible (48%) on dry soils: monitor crops and pasture
• Exposure: County population about 167,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	5,205
2 (planning)	8,096
3 (severe)	15,614
Displaced in the planning case	2,253

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Kurmuot	2,376	1,981	0 (0)	3 (3)	3,889 (94)	39.8 (32.6)
Doma	1,131	700	0 (0)	2 (2)	2,877 (60)	56.5 (28.4)
Ulang	925	605	0 (0)	5 (5)	5,741 (147)	65.7 (45.2)
Yomding	403	329	0 (0)	2 (2)	1,963 (36)	36.8 (29.6)

Health facilities: 12 in the county, 12 on flood-prone ground | Schools: 0 in the county, 0 on flood-prone ground

River station: Sobat, River (dahiti:23359)

River level status

Latest pass 2026-10-01: **Unusually high** (percentile 100). Level 399.68 m; seasonal median 399.32 m; anomaly +0.36 m. Record: min 394.06 m, max 399.99 m, average 397.61 m.

Baseline: 7 years, 30 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.01 m; 8 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
dahiti:19747	Near normal (percentile 38) on 2026-09-23	23 days	2026-10-16

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
dahiti:23358	Near normal (percentile 56) on 2026-09-29	10 days	2026-10-11

Exposure within 25 km of the station

WorldPop population (2020): 98,991, of which 87,248 at risk. Schools: 19 (18 at risk). Health facilities: 18 (18 at risk). Buildings (VIDA): 12,789 (331 at risk). Counties within 25 km: Luakpiny/Nasir, Ulang.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Kurmuot (Ulang)	21,743 (17,867)	2,911	0 (0)	2 (2)
Kiech Kuon (Luakpiny/Nasir)	17,006 (16,467)	1,182	6 (6)	6 (6)
Kuerenge-Ke (Luakpiny/Nasir)	15,958 (15,895)	1,818	4 (3)	2 (2)
Dingkar (Luakpiny/Nasir)	15,186 (11,857)	522	1 (1)	3 (3)

Gogrial East County

Warrap | County population about 138,793 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 79 mm below median in the top metre (30-day rain 115% of normal); ~17 mm expected over 2 weeks = 21% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell possible (52%) on dry soils: monitor crops and pasture
• Exposure: County population about 139,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	46,583	25,218	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	3,336
2 (planning)	5,189
3 (severe)	10,007
Displaced in the planning case	1,444

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Toch East	2,109	1,843	11 (11)	4 (3)	16,426 (486)	54.9 (53.9)
Pathuon West	676	671	14 (14)	6 (6)	11,334 (343)	13.6 (13.6)
Toch North	588	564	8 (8)	4 (4)	5,863 (165)	35.4 (35.2)
Pathuon East	531	517	10 (9)	4 (4)	6,907 (241)	37.5 (36.5)

Health facilities: 21 in the county, 20 on flood-prone ground | Schools: 53 in the county, 52 on flood-prone ground

River station: Nahr Al Jur km 4456 (hydroweb:203777)

River level status

Latest pass 2026-09-20: **Below normal** (percentile 14). Level 403.75 m; seasonal median 404.38 m; anomaly -0.63 m. Record: min 403.09 m, max 404.90 m, average 403.93 m.

Baseline: 3 years, 7 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.43 m; 21 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:203696	Unusually low (percentile 0) on 2026-09-25	27 days	2026-10-22

Routed downstream signal

No downstream station linked.

Exposure within 25 km of the station

WorldPop population (2020): 48,334, of which 46,649 at risk. Schools: 14 (14 at risk). Health facilities: 5 (5 at risk). Buildings (VIDA): 20,147 (549 at risk). Counties within 25 km: Gogrial East, Gogrial West, Tonj North, Twic.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Toch East (Gogrial East)	13,657 (13,194)	8,463	4 (4)	1 (1)
Toch North (Gogrial East)	9,460 (9,238)	5,291	6 (6)	3 (3)
Turalei (Twic)	8,508 (8,183)	1,252	0 (0)	0 (0)
Alek North (Gogrial West)	8,491 (8,336)	937	0 (0)	0 (0)

Gogrial West County

Warrap | County population about 347,953 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 46 mm below median in the top metre (30-day rain 117% of normal); ~14 mm expected over 2 weeks = 30% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Dry spell possible (58%) on dry soils: monitor crops and pasture
• Exposure: County population about 348,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	13,000	71,821	48,828	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	1,384
2 (planning)	2,153
3 (severe)	4,152
Displaced in the planning case	599

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Kuac North	896	778	2 (2)	7 (2)	40,987 (n/a)	43.7 (35.9)
Alek North	702	673	3 (3)	1 (1)	9,521 (238)	11.2 (11.2)
Kuac South	614	566	2 (2)	7 (7)	15,446 (394)	15.6 (14.5)
Gogrial	538	405	11 (11)	4 (0)	13,275 (348)	49.3 (38.4)

Health facilities: 30 in the county, 18 on flood-prone ground | Schools: 44 in the county, 36 on flood-prone ground

River level — nearest gauge: Lol km 4620

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: upstream of the county, about 2 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:203695	Below 2-yr level	411.93 m	0th	-0.017 m/day	2026-09-25

Tonj East County

Warrap | County population about 190,959 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 72 mm below median in the top metre (30-day rain 68% of normal); ~25 mm expected over 2 weeks = 35% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 191,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	10,000	31,785	15,000	5,634

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	1,724
2 (planning)	2,682
3 (severe)	5,172
Displaced in the planning case	746

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Makuac	700	700	3 (3)	2 (2)	4,487 (95)	16.0 (16.0)
Palal	671	663	6 (6)	1 (1)	4,900 (123)	71.0 (70.6)
Ananatak	607	603	4 (4)	2 (2)	3,148 (117)	66.4 (65.7)
Wun-liit	451	450	2 (2)	1 (1)	4,045 (120)	42.5 (42.5)

Health facilities: 12 in the county, 12 on flood-prone ground | Schools: 29 in the county, 29 on flood-prone ground

River level — nearest gauge: Bahr Al Arab Trib 02 km 4435

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county's own sub-basin, about 9 km away (high confidence). Altimetry levels are "as seen by satellite" — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:104261	Below 2-yr level	394.34 m	42th	-0.007 m/day	2026-09-07

Tonj North County

Warrap | County population about 271,487 | Issued 19 October 2026

Advisory

- Dry spell possible (36%) on dry soils: monitor crops and pasture
- Exposure: County population about 271,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	12,207	30,000	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	6,289
2 (planning)	9,783
3 (severe)	18,867
Displaced in the planning case	2,722

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Akop	1,663	1,552	4 (4)	2 (2)	9,804 (252)	86.7 (86.6)
Alabek	1,592	1,513	6 (6)	1 (1)	14,953 (424)	56.1 (56.1)
Aliek	1,598	1,480	3 (3)	2 (2)	10,599 (302)	35.2 (35.2)
Marial-lou	1,352	1,339	6 (6)	3 (1)	3,229 (102)	36.0 (36.0)

Health facilities: 21 in the county, 19 on flood-prone ground | Schools: 59 in the county, 59 on flood-prone ground

River station: Bahr Al Arab Trib 02 km 4426 (hydroweb:103843)

River level status

Latest pass 2026-09-05: **Near normal** (percentile 52). Level 393.86 m; seasonal median 393.67 m; anomaly +0.19 m. Record: min 392.08 m, max 394.49 m, average 393.47 m.

Baseline: 10 years, 21 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.02 m; 27 days since previous pass.

Routed upstream signal

Upstream station	Status (latest pass)	Median travel time	Expected here around
hydroweb:104261	Near normal (percentile 42) on 2026-09-07	3 days	2026-09-10

Routed downstream signal

Downstream station	Status (latest pass)	Median travel time from here	This station's signal expected there around
hydroweb:111297	Below normal (percentile 21) on 2026-10-01	37 days	2026-10-12

Exposure within 25 km of the station

WorldPop population (2020): 29,855, of which 29,408 at risk. Schools: 1 (1 at risk). Health facilities: 0 (0 at risk). Buildings (VIDA): 1,008 (25 at risk). Counties within 25 km: Koch, Mayendit, Tonj East, Tonj North.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Marial-lou (Tonj North)	7,394 (7,268)	55	0 (0)	0 (0)
Pagor 2 (Tonj East)	6,626 (6,613)	444	0 (0)	0 (0)
Tharjiath (Mayendit)	4,778 (4,685)	6	0 (0)	0 (0)
Maal (Mayendit)	3,619 (3,593)	3	0 (0)	0 (0)

Tonj South County

Warrap | County population about 126,289 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 57 mm below median in the top metre (30-day rain 129% of normal); ~38 mm expected over 2 weeks = 66% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 126,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	16,693	15,600	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	472
2 (planning)	734
3 (severe)	1,416
Displaced in the planning case	204

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Tonj	5,090	4,284	12 (12)	5 (5)	19,583 (562)	450.3 (397.2)
Manyang-ngok	878	851	7 (6)	2 (2)	6,179 (168)	150.9 (143.7)
Wath-alel	835	825	0 (0)	3 (3)	6,184 (179)	15.2 (15.2)
Thiet	363	347	0 (0)	2 (2)	9,482 (300)	68.2 (65.5)

Health facilities: 13 in the county, 13 on flood-prone ground | Schools: 19 in the county, 18 on flood-prone ground

River level — nearest gauge: Unknown, River

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county’s own sub-basin, about 30 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
dahiti:2686	Below 2-yr level	475.09 m	0th	-0.102 m/day	2026-09-01

Twic County

Warrap | County population about 291,675 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 63 mm below median in the top metre (30-day rain 127% of normal); ~7 mm expected over 2 weeks = 12% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (82%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 292,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	29,044	24,000	4,944

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	15,501
2 (planning)	24,112
3 (severe)	46,502
Displaced in the planning case	6,709

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Wunrok	846	799	22 (22)	7 (7)	25,922 (839)	34.5 (28.1)
Turalei	812	792	10 (10)	9 (9)	21,496 (617)	65.1 (64.3)
Aweeng	770	690	9 (9)	8 (8)	9,721 (296)	49.7 (45.8)
Ajak-kuac	431	415	7 (7)	3 (3)	7,376 (202)	12.7 (11.5)

Health facilities: 43 in the county, 38 on flood-prone ground | Schools: 78 in the county, 61 on flood-prone ground

River station: Lol Trib01 km 4417 (hydroweb:103547)

River level status

Latest pass 2026-09-30: **Near normal** (percentile 34). Level 400.40 m; seasonal median 400.49 m; anomaly -0.09 m. Record: min 399.41 m, max 401.01 m, average 400.27 m.

Baseline: 10 years, 22 passes within ±30 days, 2016–2025. Quality: ok; uncertainty ±0.35 m; 27 days since previous pass.

Routed downstream signal

No downstream station linked.

Exposure within 25 km of the station

WorldPop population (2020): 104,120, of which 99,678 at risk. Schools: 36 (36 at risk). Health facilities: 19 (19 at risk). Buildings (VIDA): 44,244 (n/a at risk). Counties within 25 km: Gogrial East, Mayom, Twic.

Payam (county)	Population (at risk)	Buildings	Schools (at risk)	Health (at risk)
Aweeng (Twic)	35,690 (32,408)	9,721	9 (9)	8 (8)
Turalei (Twic)	33,741 (33,049)	18,784	9 (9)	7 (7)
Wunrok (Twic)	24,689 (24,661)	13,571	14 (14)	2 (2)
Ajak-kuac (Twic)	8,304 (8,152)	2,183	4 (4)	2 (2)

Jur River County

Western Bahr el Ghazal | County population about 293,840 | Issued 19 October 2026

Advisory

• Soil moisture deficit (moderate): soil about 62 mm below median in the top metre (30-day rain 117% of normal); ~31 mm expected over 2 weeks = 50% of the deficit. Monitor crops and pasture; delay new planting until soils recover
• Exposure: County population about 294,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	10,000	8,767	26,850	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	1,144
2 (planning)	1,779
3 (severe)	3,431
Displaced in the planning case	495

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Kuajiena	4,408	3,475	9 (7)	6 (4)	12,868 (222)	262.1 (207.7)
Kangi	1,905	1,461	1 (0)	9 (7)	8,207 (129)	100.5 (81.5)
Rocrocdong	1,378	1,168	19 (14)	4 (4)	7,536 (143)	137.9 (119.7)
Udici	1,487	1,062	6 (5)	7 (4)	8,096 (128)	136.1 (107.2)

Health facilities: 43 in the county, 34 on flood-prone ground | Schools: 53 in the county, 43 on flood-prone ground

River level — nearest gauge: Jur km 4780

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county's own sub-basin, about 0 km away (high confidence). Altimetry levels are "as seen by satellite" — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:102830	Below 2-yr level	441.15 m	0th	-0.027 m/day	2026-09-26

Raja County

Western Bahr el Ghazal | County population about 76,633 | Issued 19 October 2026

Advisory

• CROP/PASTURE STRESS (severe): soil about 71 mm below median in the top metre (30-day rain 97% of normal); ~13 mm expected over 2 weeks = 19% of the deficit. Protect water sources, plan livestock watering and grazing moves, favour short-cycle and drought-tolerant crops
• Dry spell likely (92%): suitable for weeding, harvesting and drying; delay planting
• Exposure: County population about 77,000

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	340
2 (planning)	529
3 (severe)	1,020
Displaced in the planning case	147

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Ere	23,780	13,725	0 (0)	1 (1)	6,470 (100)	633.8 (369.9)
Uyujuku	19,851	7,825	5 (0)	5 (1)	3,820 (16)	551.5 (223.4)
Raga	7,748	4,670	12 (3)	4 (1)	6,371 (59)	353.2 (204.9)
Ringi	10,632	4,400	6 (2)	5 (2)	1,189 (7)	124.7 (52.3)

Health facilities: 15 in the county, 5 on flood-prone ground | Schools: 23 in the county, 5 on flood-prone ground

River level — nearest gauge: Wadi Boro, River

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: downstream of the county, about 7 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
dahiti:23344	Below 2-yr level	466.07 m	7th	-0.007 m/day	2026-09-05

Wau County

Western Bahr el Ghazal | County population about 345,948 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 42 mm below median in the top metre (30-day rain 108% of normal); ~33 mm expected over 2 weeks = 77% of the deficit. Soils should recover if the rain arrives
• Exposure: About 1,000 people live on ground that has flooded before (of ~346,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	5,398
2 (planning)	8,397
3 (severe)	16,194
Displaced in the planning case	2,337

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Bagari	11,417	5,630	25 (10)	9 (4)	5,104 (70)	245.9 (133.6)
Kpaile	4,651	2,806	9 (8)	5 (4)	1,729 (18)	160.8 (131.1)
Besselia	3,072	1,517	16 (9)	12 (7)	2,966 (55)	231.3 (132.4)
Wau South	50	44	62 (39)	13 (9)	41,799 (n/a)	21.8 (19.3)

Health facilities: 47 in the county, 31 on flood-prone ground | Schools: 188 in the county, 122 on flood-prone ground

River level — nearest gauge: Jur km 4808

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: upstream of the county, about 0 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:111154	Below 2-yr level	446.56 m	0th	+0.035 m/day	2026-10-01

Ezo County

Western Equatoria | County population about 138,291 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 37 mm below median in the top metre (30-day rain 93% of normal); ~60 mm expected over 2 weeks = 162% of the deficit. Soils should recover if the rain arrives

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	600	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	550
2 (planning)	855
3 (severe)	1,649
Displaced in the planning case	238

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Yangiri	4,774	2,660	5 (1)	4 (1)	1,145 (10)	138.8 (80.7)
Bagidi	1,230	598	3 (1)	2 (0)	718 (5)	106.8 (52.8)
Naandi	906	336	7 (1)	9 (0)	1,190 (6)	91.4 (33.4)
Bariguna	539	296	1 (1)	1 (0)	585 (4)	29.3 (15.1)

Health facilities: 30 in the county, 7 on flood-prone ground | Schools: 32 in the county, 8 on flood-prone ground

River level — nearest gauge: Jur km 4964

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: downstream of the county, about 0 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:108192	Below 2-yr level	483.47 m	0th	+0.007 m/day	2026-10-06

Ibba County

Western Equatoria | County population about 68,544 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 40 mm below median in the top metre (30-day rain 82% of normal); ~71 mm expected over 2 weeks = 180% of the deficit. Soils should recover if the rain arrives

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	7,524	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	260
2 (planning)	405
3 (severe)	781
Displaced in the planning case	113

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Manikakara	4,144	2,855	5 (3)	3 (1)	2,916 (30)	173.9 (121.1)
Maruko	2,864	1,973	0 (0)	2 (0)	67 (0)	74.3 (50.3)
Ibba Centre	977	544	4 (1)	5 (2)	7,277 (117)	66.3 (31.7)
Madebe	763	537	1 (0)	2 (0)	711 (3)	63.1 (35.9)

Health facilities: 14 in the county, 4 on flood-prone ground | Schools: 13 in the county, 4 on flood-prone ground

River level — nearest gauge: Ibba km 4410

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county’s own sub-basin, about 70 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:111296	Below 2-yr level	475.17 m	0th	+0.007 m/day	2026-10-01

Maridi County

Western Equatoria | County population about 113,864 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 41 mm below median in the top metre (30-day rain 80% of normal); ~67 mm expected over 2 weeks = 165% of the deficit. Soils should recover if the rain arrives

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	429
2 (planning)	668
3 (severe)	1,288
Displaced in the planning case	186

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Kozi	3,075	2,363	8 (3)	4 (3)	1,736 (22)	250.7 (198.7)
Mambe	2,796	1,610	8 (5)	6 (3)	3,266 (42)	178.6 (111.6)
Ngamunde	602	320	2 (0)	4 (1)	1,985 (18)	56.5 (29.8)
Landili	808	267	1 (0)	3 (0)	384 (2)	58.8 (15.7)

Health facilities: 29 in the county, 12 on flood-prone ground | Schools: 36 in the county, 16 on flood-prone ground

River level — nearest gauge: Yei km 4848

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 40 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:203361	Below 2-yr level	628.56 m	0th	+0.002 m/day	2026-09-19

Mundri East County

Western Equatoria | County population about 103,283 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 31 mm below median in the top metre (30-day rain 126% of normal); ~46 mm expected over 2 weeks = 148% of the deficit. Soils should recover if the rain arrives
• Exposure: About 0 people live on ground that has flooded before (of ~103,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	29,946	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	402
2 (planning)	625
3 (severe)	1,205
Displaced in the planning case	174

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Kediba	1,426	1,249	6 (5)	6 (5)	7,040 (118)	133.8 (114.9)
Witto	1,382	1,046	7 (5)	3 (2)	6,197 (79)	108.1 (80.1)
Minga	802	700	5 (5)	2 (2)	1,709 (28)	30.1 (26.7)
Lozoh	918	653	11 (7)	4 (2)	8,501 (125)	90.8 (62.9)

Health facilities: 16 in the county, 12 on flood-prone ground | Schools: 35 in the county, 28 on flood-prone ground

River level — nearest gauge: Yei km 4848

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 0 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:203361	Below 2-yr level	628.56 m	0th	+0.002 m/day	2026-09-19

Mundri West County

Western Equatoria | County population about 51,413 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 40 mm below median in the top metre (30-day rain 115% of normal); ~53 mm expected over 2 weeks = 132% of the deficit. Soils should recover if the rain arrives
• Exposure: About 0 people live on ground that has flooded before (of ~51,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	41,374	1,530	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	191
2 (planning)	297
3 (severe)	573
Displaced in the planning case	83

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Kotobi	2,200	1,573	6 (4)	5 (4)	3,398 (54)	125.6 (95.9)
Mundri	1,775	1,397	12 (9)	3 (2)	11,801 (273)	82.8 (68.6)
Bangolo	1,224	815	1 (1)	7 (4)	1,624 (17)	76.7 (52.0)
Amadi	675	552	5 (3)	3 (3)	2,450 (58)	76.2 (60.6)

Health facilities: 18 in the county, 13 on flood-prone ground | Schools: 24 in the county, 17 on flood-prone ground

River level — nearest gauge: Yei km 4779

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county’s own sub-basin, about 0 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:105342	Below 2-yr level	543.31 m	7th	-0.028 m/day	2026-09-23

Mvolo County

Western Equatoria | County population about 77,611 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 49 mm below median in the top metre (30-day rain 120% of normal); ~48 mm expected over 2 weeks = 98% of the deficit. Soils should recover if the rain arrives
• Exposure: About 0 people live on ground that has flooded before (of ~78,000 in the county)

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	31,959	not listed	15,780

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	3,036
2 (planning)	4,723
3 (severe)	9,109
Displaced in the planning case	1,314

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Bagori	1,645	1,429	0 (0)	2 (2)	974 (19)	72.4 (57.1)
Yeri	1,326	1,187	0 (0)	1 (1)	1,053 (43)	94.7 (81.2)
Mvolo	577	530	1 (1)	1 (1)	5,600 (76)	49.0 (44.2)
Bahr El Grindi	582	518	2 (2)	3 (2)	1,450 (26)	34.5 (31.0)

Health facilities: 12 in the county, 8 on flood-prone ground | Schools: 7 in the county, 7 on flood-prone ground

River level — nearest gauge: Gulnam km 4669

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: in the county’s own sub-basin, about 53 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:104259	Below 2-yr level	424.08 m	0th	-0.006 m/day	2026-10-04

Nagero County

Western Equatoria | County population about 61,561 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 43 mm below median in the top metre (30-day rain 128% of normal); ~49 mm expected over 2 weeks = 114% of the deficit. Soils should recover if the rain arrives

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	265
2 (planning)	412
3 (severe)	795
Displaced in the planning case	115

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Nagero	9,197	5,420	7 (2)	8 (4)	2,224 (24)	356.8 (247.4)
Namutina	8,763	2,973	5 (1)	13 (3)	2,309 (15)	209.9 (58.3)

Health facilities: 21 in the county, 7 on flood-prone ground | Schools: 12 in the county, 3 on flood-prone ground

River level — nearest gauge: Jur km 4964

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 8 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:108192	Below 2-yr level	483.47 m	0th	+0.007 m/day	2026-10-06

Nzara County

Western Equatoria | County population about 86,370 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 42 mm below median in the top metre (30-day rain 93% of normal); ~59 mm expected over 2 weeks = 141% of the deficit. Soils should recover if the rain arrives

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	1,125	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	319
2 (planning)	496
3 (severe)	957
Displaced in the planning case	138

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Ringasi	4,433	2,872	2 (1)	1 (1)	945 (9)	84.8 (52.2)
Basukangbi	714	251	2 (0)	2 (0)	307 (4)	55.3 (17.3)
Nzara Centre	416	225	14 (1)	8 (0)	17,025 (207)	48.6 (25.2)
Sakure	491	223	3 (0)	4 (0)	3,815 (42)	47.3 (18.1)

Health facilities: 19 in the county, 1 on flood-prone ground | Schools: 25 in the county, 2 on flood-prone ground

River level — nearest gauge: Jur km 4973

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: downstream of the county, about 23 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:108191	Below 2-yr level	484.10 m	0th	-0.042 m/day	2026-09-09

Tambura County

Western Equatoria | County population about 122,913 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 33 mm below median in the top metre (30-day rain 94% of normal); ~54 mm expected over 2 weeks = 167% of the deficit. Soils should recover if the rain arrives

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	478
2 (planning)	744
3 (severe)	1,435
Displaced in the planning case	207

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Tambura	1,710	980	10 (0)	15 (3)	17,008 (110)	71.3 (37.9)
Mupoi	1,563	965	7 (3)	3 (1)	1,834 (12)	66.0 (38.5)
Source Yubu	418	146	7 (2)	5 (0)	2,780 (12)	56.7 (21.4)

Health facilities: 23 in the county, 4 on flood-prone ground | Schools: 24 in the county, 5 on flood-prone ground

River level — nearest gauge: Jur km 4973

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: downstream of the county, about 0 km away (high confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:108191	Below 2-yr level	484.10 m	0th	-0.042 m/day	2026-09-09

Yambio County

Western Equatoria | County population about 173,972 | Issued 19 October 2026

Advisory

• Soil moisture deficit easing: soil about 39 mm below median in the top metre (30-day rain 88% of normal); ~63 mm expected over 2 weeks = 159% of the deficit. Soils should recover if the rain arrives

People affected by floods, previous assessments (county)

Year	2021	2022	2024	2025
People affected	not listed	not listed	not listed	not listed

Flood scenarios, 2026 Floods & Drought Plan (county, people affected)

Scenario	People affected
1 (lower)	656
2 (planning)	1,021
3 (severe)	1,969
Displaced in the planning case	284

Planning figures, not forecasts or probabilities. Scenarios 1 and 3 apply the plan's state coefficients to the county planning case.

Infrastructure at risk of flooding, by payam (flood-prone ground)

At risk = flooded now or in at least 15% of years in the same season (Sentinel-1, 2020–2025).

Payam	Payam area km²	At risk km²	Schools (at risk)	Health (at risk)	Buildings (at risk)	Roads km (at risk)
Nadiangere	4,096	2,770	0 (0)	2 (0)	282 (6)	185.9 (133.0)
Bangasu	2,183	1,237	10 (4)	10 (1)	7,661 (58)	189.6 (99.0)
Ri-rangu	1,363	751	3 (3)	5 (3)	1,039 (15)	95.2 (47.1)
Yambio Town	555	328	36 (1)	26 (4)	72,009 (n/a)	71.4 (40.3)

Health facilities: 52 in the county, 10 on flood-prone ground | Schools: 60 in the county, 12 on flood-prone ground

River level — nearest gauge: Ibba km 4410

No altimetry station falls within 25 km of this county, so this is the most relevant gauge on its river network: audit-override, about 21 km away (medium confidence). Altimetry levels are “as seen by satellite” — an indicator of the river's state, not a local reading for the county.

Gauge	Status (latest pass)	Water level	Seasonal pct.	Trend	Last pass
hydroweb:111296	Below 2-yr level	475.17 m	0th	+0.007 m/day	2026-10-01

About this report: data, methods and references

Decision support, not an official warning. Alert levels follow the impact-based likelihood x impact approach of WMO-No. 1150; the scales are provisional. Figures are planning and monitoring information and carry the uncertainties listed below.

1. How the report is produced

A GitHub Actions workflow runs the county bulletin twice a day, after the ECMWF 00 and 12 UTC releases (11:30 and 23:30 Juba). The combined report is rebuilt from that bulletin after the evening run (midnight Juba), emailed to subscribers as one PDF and published as the latest report linked from the live map. A weekly Earth Engine job refreshes the flood extent, the infrastructure-at-risk table and the 25 km station exposure. The weekly version label (vDDMMYY) is the Monday of the issue week; the first is v51026 (5 Oct 2026).

2. County indicators and alert levels

Rain so far: GSMaP v8 gauge-corrected rainfall, 7, 15 and 30-day totals against the same dates 2001–2025. **Soil and water balance:** NASA SMAP Level-4 root-zone soil moisture, evapotranspiration and runoff against 2015–2025; wetness is judged by the root-zone z-score (steadier than a percentile with about ten comparison years that include the flood years 2019–2022 and 2024). The soil deficit is the root-zone water missing against the median, in mm. **Outlook:** ECMWF IFS ensemble (up to 51 members, 15 days); chances of a 7-day dry spell, a 3-day wet spell and 50 mm in week 1 are the share of members that show the event. **Alert level:** likelihood x impact (green no action, yellow be aware, orange be prepared, red take action), for the hazard (drought / dry spell or flood / waterlogging) named in each county advisory; the likelihood and impact ratings are shown in the advisory text.

Forecast check against observed rain: days 1–5, 12798 county-days: hit rate 84%, false-alarm ratio 55%, Brier skill -0.27.

3. Cover lists

Drought watch: counties with the lowest root-zone soil moisture that the next 2 weeks of rain will not fix. **Flood watch:** wettest soil, water surplus and heavy rain ahead, weighted by people on flood-prone ground. **Gauge watch:** stations where the water takes more than 5 days to reach the next station downstream and the last pass is newer than that travel time, so there is still time to warn downstream counties (star = a station already on the watch list). **Towns and counties to monitor:** red or orange counties not already in the drought or flood lists.

4. Flood history, scenarios and settlements

People affected in 2021, 2022, 2024 and 2025 come from the flood assessments compiled for the project (county totals; "not listed" means the county does not appear in that assessment, not that nobody was affected). The 2026 scenarios are planning figures from the 2026 Floods and Drought Plan (scenario 1 lower, 2 planning, 3 severe, and people displaced in the planning case); scenarios 1 and 3 apply the plan's state coefficients to the county planning case and are not forecasts or probabilities. Settlements are those assessed in September 2025 (OCHA 2024 and UNMISS 2025 high-ground list, other flooded settlements and small towns), grouped by payam. Population is the 2025 county estimate supplied to the project.

5. Infrastructure at risk, by payam

At risk = flooded in the current maximum flood extent, or flooded in at least 15% of the same-season baseline years (2020–2025) where at least three baseline years exist. The baseline is Sentinel-1 (descending VV): open water below -18 dB after a 50 m focal median, plus flooded vegetation where VV rises at least 3 dB over the Feb–Mar dry-season median, limited to terrain within 15 m above the nearest drainage (MERIT Hydro HAND). The current extent is the maximum over the latest 12 days of Sentinel-1, exported every Sunday to a fixed Earth Engine asset. Counts are per payam (512 payam polygons): schools and health facilities (OCHA point layers, counted when the point falls on at-risk ground), buildings (VIDA Google-Microsoft combined footprints; at-risk count skipped where a payam has more than 40,000), roads (GRIP4, 100 m raster, length on at-risk ground) and area. County totals are the sum of its payams.

6. River stations

Levels are satellite-altimetry passes from DAHITI (DGFI-TUM) and Hydroweb.Next (Theia / CNES, LEGOS), merged nightly with quality flags (jumps checked against neighbours, long gaps, high uncertainty). The **status** compares the latest level with passes within ±30 days of the same date in 2016–2025: unusually high from the 70th percentile, above normal 60th–70th, near normal 40th–60th, below normal 30th–40th, unusually low below the 30th; fewer than 2 years or 6 passes counts as insufficient record. Low and insufficient stations are not shown. The **routed signal** reads the linked upstream and downstream stations: the median travel time is the typical lag between the two stations over their overlapping passes, and "expected here around" is the observation date plus that lag. Altimetry samples a river every 10–35 days, so a pass can miss a peak, and flood-level thresholds are "as seen by the satellite", not gauge return periods.

7. Exposure within 25 km of a station

Population (WorldPop 2020, 100 m), schools, health facilities and VIDA buildings inside a 25 km circle around the station, with the share on at-risk ground (definition in section 5) and a payam-by-payam breakdown of the part of each payam inside the circle. Circles overlap neighbouring counties, which are listed. A station is assigned to the county that contains it.

8. News

Reported news comes from Eye Radio, Radio Tamazuj, Sudans Post, UN and ReliefWeb items collected by the climate-news monitor and stored in data/news.json. Each county page lists items from the last 21 days that name

that county; items naming no county appear on the cover. Items are summarised, not quoted; single-source items are unverified and county names may be inferred from places. Media coverage is partial and Facebook is not covered.

9. Main limits

• Rain, soil and flood layers are satellite products: coarse (GSMaP about 10 km, SMAP L4 about 9 km) and subject to retrieval error, especially in wetlands.
• The ensemble gives chances, not certainties; the dry-spell and heavy-rain chances are for the county as a whole.
• Flood extent from radar misses flooding under dense canopy and can over-detect on wet floodplain vegetation; the weekly window can miss short events.
• Population, building and facility layers are modelled or compiled, and may be out of date or incomplete in remote areas.
• River flooding from upstream can continue while local soils are dry: the land model does not include river overflow.
• Assessment and scenario figures describe past or planned situations, not the situation now.

Data sources

Layer	Source	Used for
Rainfall	GSMaP v8 operational, gauge-corrected (JAXA), via Google Earth Engine	Rain so far, anomalies
Soil moisture, ET, runoff	NASA SMAP Level-4 SPL4SMGP	Soil z-score, deficit, water balance
Forecast	ECMWF IFS ensemble open data (CC BY 4.0, © ECMWF)	Dry / wet spell and heavy-rain chances
Forecast rain, 7-day	NOAA GFS 0.25°; ECMWF IFS NRT; CHIRPS daily (UCSB-CHG)	Station rainfall outlook in the app
River levels	DAHITI (DGFI-TUM); Hydroweb.Next (Theia / CNES, LEGOS)	Station status and routed signals
River discharge outlook	GEOGLOWS ECMWF Streamflow Model (BYU / ECMWF)	River alert, where available
Flood extent and baseline	Copernicus Sentinel-1 GRD; MERIT Hydro HAND	Current and same-season flood extent
Flood-prone ground	JRC Global Surface Water; Global Flood Database	Flood-prone share of population
Population	County estimates 2025 (project); WorldPop 2020, 100 m (Univ. of Southampton, CC BY 4.0)	County and 25 km population
Settlement and buildings	GHSL built-up surface (JRC); VIDA combined footprints; JRC GHS-OBAT 2020	Built-up area, building counts
Roads	GRIP4 Africa (Meijer et al. 2018)	Road length at risk
Schools, health facilities	OCHA (data.humdata.org/group/ssd)	Facilities at risk
Cropland	ESA WorldCover 2021 v200 (CC BY 4.0)	Cropland in the county bulletin
Catchments	HydroBASINS / HydroSHEDS	Upstream catchment rainfall
Admin boundaries	OCHA (data.humdata.org/group/ssd); 512 payams	All county and payam figures
Flood assessments, scenarios	Flood assessments 2021–2025; 2026 Floods and Drought Plan; OCHA 2024 / UNMISS 2025 settlement list	Earlier assessments, scenarios, settlements

Key references

• Gorelick, N. et al. (2017). Google Earth Engine: planetary-scale geospatial analysis for everyone. Remote Sensing of Environment 202, 18–27.
• Pekel, J.-F. et al. (2016). High-resolution mapping of global surface water and its long-term changes. Nature 540, 418–422.
• Tellman, B. et al. (2021). Satellite imaging reveals increased proportion of population exposed to floods. Nature 596, 80–86.
• Torres, R. et al. (2012). GMES Sentinel-1 mission. Remote Sensing of Environment 120, 9–24.
• Yamazaki, D. et al. (2019). MERIT Hydro: a high-resolution global hydrography map based on latest topography datasets. Water Resources Research 55, 5053–5073.
• Schwatke, C. et al. (2015). DAHITI: an innovative approach for estimating water level time series over inland waters using multi-mission satellite altimetry. Hydrology and Earth System Sciences 19, 4345–4364.
• Lehner, B. and Grill, G. (2013). Global river hydrography and network routing (HydroSHEDS, HydroBASINS). Hydrological Processes 27, 2171–2186.
• Meijer, J. R. et al. (2018). Global patterns of current and future road infrastructure. Environmental Research Letters 13, 064006.
• Zanaga, D. et al. (2022). ESA WorldCover 10 m 2021 v200. Zenodo.
• Gumbel, E. J. (1958). Statistics of Extremes. Columbia University Press.
• World Meteorological Organization (2015). WMO Guidelines on Multi-hazard Impact-based Forecast and Warning Services, WMO-No. 1150.
• Data providers: OCHA (schools, health facilities, administrative boundaries; data.humdata.org/group/ssd), JAXA (GSMaP), NASA (SMAP L4), ECMWF (IFS ensemble), NOAA (GFS), UCSB Climate Hazards Center (CHIRPS), DGFI-TUM (DAHITI), CNES / LEGOS (Hydroweb.Next), BYU / ECMWF (GEOGLOWS), University of Southampton (WorldPop), European Commission JRC (GSW, GHSL, GHS-OBAT), VIDA / Google / Microsoft (building footprints), ESA (WorldCover, Sentinel-1).

Method code and the live map

Pipeline code: github.com/Penuelabi/altimetry-nightly. Live map: https://penuelabi.users.earthengine.app/view/south-sudan-weather-forecast. Prepared by ALLAU, Denis Abi, PhD, Abuk Project, Mayardit Academy for Space Sciences, University of Juba and University of California, Davis.